

IceCube Upgrade Drilling & Installation

Terry Benson – Drill System Engineer
WBS 1.2 Implementation


ICNO/Upgrade Project – NSF Site Visit Review
March 17, 2020



1.2 WBS Scope, Organization

WBS Description:

- Full development and operation of the hot water drill system in support of the IceCube Upgrade array installation. Includes resurrection of available Gen1 - Enhanced Hot Water Drill (EHWD) equipment; Design, procurement, and construction of new drill subsystems that, together with EHWD equipment, satisfies the project's drilling requirements; Integration, verification, and testing of the drill system and its subsystems; and field operation of the drill system to deliver required installation borehole specifications.
- **Summary: Rebuild the Gen1 EHWD; Safely drill 7 holes & install 7 strings in 22/23**
- L2 Lead: TBD / Terry Benson
- L3 Leads: Dar Gibson, Dennis Duling, Jonas Kalin, Delia Tosi (Installation)



1.2: Implementation Management Turnover Plan

- L2 Drilling & Installation Manager: Tom Hutchings
 - Resigned Feb 21, 2020
- New L2 (Implementation Manager): TBD – To start April 1st
 - Maintain Drill Lead (L3): Dar Gibson
 - Maintain Installation Manager (L3): Delia Tosi


1.2: Staffing – FTE's

<u>1.2 LABOR PROFILE</u>	<u>PY02</u>	<u>PY03</u>	<u>PY04</u>	<u>PY05</u>
<u>TOTAL HOURS</u>	21,304	14,899	15,827	15,528
<u>TOTAL FTE's</u>	11.8	8.3	8.8	8.6
Personnel (FTE)				
L2 Implementation Manager (TBD)	1.0	1.0	1.0	0.75
L3 Drill Lead (Gibson)	1.0	1.0	1.0	0.75
L3 Installation Manager (Tosi)	0.3	0.3	0.5	0.5
Drillers, Full-Time	3.0	3.0	3.0	2.0
Drillers/Engineers (PSL, Seasonal, Subs, Etc)	6.5	3.0	3.3	4.6
ON ICE (Drill Personnel)	11	11	15	30
Contributed Drillers (included above)	(1)	(3)	(5)	(14)
ON ICE (Installation Personnel)	0	1	2	10
Contributed Installers (included above)	(0)	(0)	(1)	(6)

1.2: EHWD – Seasonal Equipment Site (SES)



1.2: EHWD – Tower Operations Site (TOS)



1.2: Deliverables

- Drilling:
 - 7 Holes in 1 drill season (2022/23)
 - 22m hole-to-hole spacing (+/- 3m) in center of IceCube array
 - 2600m depth, instrument physics region
 - Cleaner and reduced gas in physics region
 - 30 person drill team, 24 hr / 6 day operation
- Installation:
 - ~108 Instruments/hole

1.2: Overall Goals & Strategy

- Rebuild the EHWD: Drill & Instrument 7 holes in 2022/23
- Use Existing: Use as much of the existing EHWD equipment as possible
- Limit Replacement: Replace equipment only where obvious, for safety, or reliability
- Limit Upgrades: Upgrade only where necessary due to obsolescence, technology, safety
- Recruit Experience: Recruit experienced team of hot water drillers
- Improve Hole Ice Quality: Manage condensate and add filtration systems
- Value Engineering: Applied throughout design/rebuild
- Utilize Traverse: Use the USAP Traverse as much as possible

1.2: PY02 Planned v. Actual (Off-Ice)

Major Activity - Planned	Actual
Initiate <u>Drill Hose</u> Procurement	Initiated (in fabrication)
Initiate <u>Drill Cable</u> Procurement	Initiated
Evaluate <u>Control System</u> and Develop Conceptual Design	Completed (some activities lag)
<u>Recruit</u> Drill Leads	Completed
Overhaul <u>Independent Firm Drill (IFD)</u>	Completed & Shipped
Restart <u>PSL Test-Bed</u> , Begin Control System testing	Completed
Procure & Ship Skidsteer and Snowmobiles	Completed
Transfer EHWD Custodianship (ASC, UNL)	Complete (w/final documentation needed)
Overhaul <u>Generator 1</u>	Completed & Shipped
<u>Drill Heads</u> : Begin Testing/Inspection	On schedule
Form & Engage <u>Drill Advisory Panel</u>	Completed
Procure <u>Heater</u> , Preheat & EHWD Repair Parts	Behind schedule (compiling 19/20 findings)

1.2: PY02 Planned v. Actual (On-Ice)

Major Activity - Planned	Actual
<u>Gen 2 & 3 Repairs</u> , Tune, Prepare	Completed (some minor repairs remain)
<u>Power Distribution Module</u> , Repair & Synchronize	Completed & traversed to NPX
Secure and Organize <u>UNL Equipment</u>	Completed
<u>EHWD Inspection</u> , Evaluation, Inventory	Completed
<u>Winches</u> – Inspect & Test	Completed
<u>Control System</u> – Test/Integrate Prototype Motor Drives	Completed
<u>ICL</u> : Evaluate Cable Entry and Routing	Completed
Deploy Team of 8 to NPX	Deployed Team of 11 (+1 lead)
<u>Retrograde</u> of all damaged/suspect equipment	Completed, en route
Perform <u>GPR Survey</u> at Hole Locations	Completed (awaiting CRREL interpretation)
<u>Fuel Tower Inspection</u>	Completed (better than planned)

1.2: EHWD Initial Assessment

- EHWD in better condition than anticipated
 - No obvious/major obstacles (retro still to be tested, more discovery work)
- Generators & PDM will provide power and synchronize as needed
- Main Heaters preliminary tests complete, considered reliable
- Control System remains the critical path and is being addressed
 - Recruiting CS Engineer/Drill Lead
 - Finalizing requirements and focusing on this area
 - Motor drive replacement is well understood and field confirmed
- Rodwell Module replacement configuration design is a priority
- Drill Leads are proven

1.2: Support & Logistics Assessment

- ASC Support is reliable and responsive
- USAP Logistics reliability is a high risk
 - People and Cargo, Traverse vs. Plane
 - IceCube Upgrade / ASC engaged in regular meetings, started 3/5/2020
 - Ratcheting up communication and clarifying cargo details and priorities

1.2: 2020/2021 Goals

- Drilling:
 - Drill Hose: Complete procurement and ship to McMurdo
 - Drill Cable & Winch: Procure new cable, recondition winch
 - Control System:
 - Recruit CS Engineer (in progress)
 - Procure/Configure all Motor Drives (~32)
 - EHWD Repair Parts: Procure, assemble (as needed), ship
 - Generators (3): Traverse to NPX. Complete repairs to Gen2 and integrate Gen1
 - Rodwell subsystem: Complete replacement design/plan
 - Drill Heads: Complete navigation, sensor, and pressure testing
 - Drill Advisory Panel: Engage (complete, March 3)
 - Traverse: Gen2, Gen3, IFD, Fuel Tower, 20' milvan (empty), UNL Equipment
 - Fly to NPX: Skidsteer, Repair parts; Motor Drives; Gen1
- Installation:
 - Develop DOM installation procedures, staffing req's, coordination

ASC Support Requirements (20/21):

- Population:
 - South Pole: 12 beds (up to 20 deployments)
 - McMurdo: 1 in late Oct
- Cargo:
 - Vessel: 93,000 lbs (Drill hose, cable, winches, etc)
 - Traverse: 192,000 lbs (Gen2, Gen3, IFD, etc)
 - Fly: 43,000 lbs (Gen1, Control System, Skidsteer, Elec Panels)
- Fuel: ~1,000 gals (AN-8)
- Seed Water (2000 gals) for Heater Testing
- Equipment: Pooled van/truck, loader and skidsteer, snowmobiles
- Trades: Being defined with ASC throughout March
 - (Gen-tech, Electricians, welder, etc)
- Other: Develop ICL Tower Surface Cable Entry Plan


1.2 Installation

L3 Lead: Delia Tosi :

Installation: Gen 1 Comparison


	<u>Gen1</u>	<u>Upgrade</u>
DOM/Device Qty	60	108 to 115
DOM Spacing	17m	3m to 175m
Depth	2450m	3 to 2450m, 4 to 2600m
Max Load on Cable	~2800 lbs	~2400 lbs
Max Load on Module	~1300 lbs	~1800 lb
Team	8	10
Deploy Time	12 hrs	20-24 hrs

Gen1 procedures are being adapted to take into account different sensors configuration, heavier DOMs, different DOM spacing



1.2 Installation

DOM Harness / deployment configurations



Four types of DOM deployment assemblies

Extender: extends the length of the module to 3m in physics region

Weight: 16 kg/6 DOMs to counterbalance the buoyance

Chain: used to match up lengths between cable and DOM string in physics region, every 6 DOMs; as in Gen1 in shallow region


SAME MODULE FITS EVERYWHERE

1.2: Implementation Budget

1.2 Implementation	Project Year					
WBS L3	Year 1* Actuals	Year 2	Year 3	Year 4	Year 5	WBS Total
1.2.1 Drill Management and System Engineering	\$343,754	\$416,819	\$356,402	\$414,971	\$298,897	\$1,487,090
1.2.2 Thermal Plant	\$12,602	\$164,422	\$0	\$0	\$0	\$164,422
1.2.3 Tower Operations Site	\$346,158	\$1,497,854	\$53,540	\$0	\$0	\$1,551,393
1.2.4 Computing and Control Systems	\$302,941	\$650,062	\$777,186	\$196,650	\$72,812	\$1,696,710
1.2.5 Electric Generation and Distribution	\$137,447	\$95,199	\$4,519	\$0	\$0	\$99,718
1.2.6 Water Handling Systems	\$21,996	\$339,931	\$6,722	\$0	\$0	\$346,653
1.2.7 Support Equipment	\$254,120	\$198,670	\$64,416	\$69,255	\$22,565	\$354,906
1.2.8 Drill Field Seasons	\$138,777	\$729,676	\$362,298	\$840,534	\$1,068,546	\$3,001,054
1.2.9 String / Cable Installation	\$15,989	\$119,862	\$50,736	\$77,730	\$66,487	\$314,815
Annual Total	\$1,573,783	\$4,212,494	\$1,675,819	\$1,599,141	\$1,529,307	\$9,016,760

* - Year 1 is not included in totals


1.2: Implementation Schedule



1.2.4 – 1.2 Critical path

- Recruiting CS Lead (May 1)
- Focused attention
- Additional staffing

1.2: Implementation Schedule



1.2 Milestones and Key Activities

WBS	Milestone or Activity	Scheduled Finish Date	Actual
1.2.4.1.3	Control System - PDR	8/13/2019	12/6/2019 A
1.2.5.1.7	Gen1 - Ship	10/9/2019	10/20/2019 A
1.2.7.1.5	Ship IFD	10/18/2019	11/15/2019 A
1.2.3.4.4	Procure Drill Hose (place order)	11/25/2019	10/18/2019 A
1.2.4.1.5	Control System - FDR	1/28/2020	
1.2.2.3.5	Fuel Tower Final Design Review	5/22/2020	
1.2.2.1.5	Ship MHP Components	10/1/2020	
1.2.2.2.3	Ship PHS Components	10/1/2020	
1.2.2.3.9	Ship Fuel Tower Components	10/1/2020	
1.2.3.4.10	Ship Drill Hose	10/1/2020	
1.2.6...	Water Handling – Ship Components	10/1/2020	
1.2.7.5.3	Ship 287B and Snowmobiles	10/1/2020	
1.2.3.2.8	Ship Drillheads	10/1/2021	
1.2.4.9	Control System Ship	10/1/2021	
1.2.1.2.4.2	Drill Readiness Review	4/15/2022	

1.2 PY02/03 Key Activities

- Feb 18: Season Debrief / Strategic Planning - Completed
- Mar 3: Drill Advisory Panel Meeting - Completed
- Mar 5: ASC Support Planning Meeting - Completed
- April 1: Recruit Control System / Drill Lead (Kalin)
- April 30: PSL Test Bed Ready / Retro from Pole Arrives
- May 1: Recruit Control System / Drill Lead (Kalin)
- Sept 30: Ship all repaired equipment / procured parts to NPX
- Sept 30: Ship Main Hose from Italy & PSL to NPX
- Nov 15: Deploy Team (12)
- Nov-Feb: EHWD Repairs and Rebuild, CS Integration, Testing

1.2 Risks

1. Major Injury
2. Logistics & Support
3. Control System
4. Recruiting Experience
5. Mechanical Failure/Stuck Drill
6. EHWD Cold Soak and Aging (better understood)
7. Heater Reliability (better understood)
8. Generators (mostly understood)
9. Clean Water and Degassing (new requirements & drilling strategy)

1.2 Remaining Issues and Challenges

- Recruiting L2 manager
- Control System (focused attention)
- Recruiting & Retaining Experience
- USAP Cargo Support
- Budget Limitations



Thank you!

Backup


1.2 Installation - Loads

Installation: Gen 1 Comparison

	Gen1	Upgrade
Max Load on Cable	~2800 lbs	~2400 lbs
Max Load on Module	~1300 lbs	~1800 lb


Gen 1

Hose Tension and Paro Depth by Pressure Vs. Time
From 12/10/2010 16:19:12 to 12/11/2010 0:00:00



IceCube ehwd plot, Sat Jan 22 07:33 2011

Upgrade




1.2: 2021/2022 Goals

- Drilling:
 - Stage & Commission EHWD
 - Wet-Test All Systems (possibly drill Rodwell)
 - Drill Hose: Deliver to NPX; Spool onto MSHR, Winter Store as DNDF
 - Drill Cable & Winch: Deliver to NPX: Load balance with MSHR
 - Control System: Complete system build; Stress Test
 - Generators: Finalize Synchronization and testing
 - Rodwell: Commission System
 - Independent Firn Drill: Commission and Drill 8 Firn Holes
- Installation:
 - Set-up MECC; Stress test systems and procedures
- Other:
 - ASC to Complete ICL/Tower Modifications
 - Install SJB's, Trench & Run Surface Cables to ICL

1.2: 2022/2023 Goals


- Drilling:
 - Start EHWD
 - Control System: Final safety tests
 - Rodwell: Re-establish
 - DRILL all 7 Holes
- Installation:
 - Establish DOM Handling Module (MECC)
 - Pre-Test DOM's as they arrive
 - INSTALL all 7 Strings
- Other:
 - Excavate SJB's; Trench & Cable Runs to Holes

Level 3 Organization




Surface Plan



- Very close holes compared to IceCube Gen1
- Integration with IceCube holes and cables need close attention
- Logistics and cable management planning starting this year
- Integration with ICL, assess how we could do this. Is there a clear path




SJBs & surface cables

Surface Junction Box #	Easting [ft]	Northing [ft]	x[m]	y[m]
1 (Strings 87,88,89)	6558336.626	6563350.329	23.09	-63.92
2 (Strings 90,91,92,93)	6558443.639	6563397.863	55.71	-49.43



 DRAWN: DT
 CHK'D: TB
 ASME Y14.5M-1994 APPLIES APPR'D
 EXCEPT AS NOTED; NO REQ'D
 UNITS ARE: SURFACE FINISH: ✓

KEY	Q'TY	PART NO	DESCRIPTION
			IceCube Upgrade Map

 PHYSICAL SCIENCES LABORATORY UNIVERSITY OF WISCONSIN (608-877-2200)			
SCALE	USED ON	DWG NO	REV
DATE 8/22/2019		7624-0008	-




PSL DRAWINGS ARE MODELED AT FULL SCALE. SCALE SHOWN IN SCALE BOX IS VALID ONLY WHEN DRAWING IS PLOTTED AT FULL. DO NOT SCALE DRAWING.

Drilling & Installation – Terry Benson



Configuration



Drill - Schematic

