IceCube Upgrade 3 Season Workplan

Dar Gibson Drill Manager

Upgrade Logistics Review November 3-5, 2021





2019-2020 Upgrade Field Season Review:

- Inspected and evaluated all components of the Enhanced Hot Water Drill (EHWD) at South Pole Station
- Completed scheduled inventory, repairs and testing
- Returned with thorough documentation on condition of EHWD that informed plans for replacements, repairs and upgrades in following seasons
- A total of 13 Drillers spent time at the station during the season, core population of about 6 for duration of season Nov 18 to Jan 30





After the successful 2019-2020 Season....

- 2020-21 and 2021-22 Field Seasons Cancelled
- Work at UW Physical Sciences Lab continues
- Upgrade still needs 3 field seasons to complete the project



Upgrade storage on new berm 2020





Why 3 Seasons:

• Each Season Will Build on Prior Season's Progress



- Programmatic Considerations
 - Cargo Movement, Bed Space, Fuel Supply, Duration of Season





Field Season #1 - EHWD Refit - 8 Drillers

- Complete the repairs and upgrades identified in 19-20 field season
- Perform efficiency, pressure and fitness testing of 4 Main Heating Plants and Pre-Heat System
- Assemble entire EHWD in drilling configuration at Seasonal Equipment Site
- Evaluate system as a whole, including interconnects and fuel system
- Deliver and integrate 2 of 3 Generators





Field Season #1 - Workflow

1- Opening team of 5 arrives first to set up work site, 3 additional team members arrive a week later

- 2- Excavate Drill Components from Winter Storage/Berms
- 3- Set-up MECC and SHOP outside Cryo Facility as in 2019-20 season
- 4- Bring in MDSs, Reels sequentially for testing, repairs, upgrades beginning with Main Heating Plants and Pre-Heat System
- 5- Move MDSs from Cryo site across the skiway
- into position on SES pad
- 6- Assemble entire EHWD at SES, including interconnects
- 7- Winterize, stow cargo for winter



Upgrade Cryo work site 2019-2020



Field Season #2 - Pre-Drill Activities - 14 Drillers

- Full drill systems integration and testing
- Firn Drill 9 Holes 7 for Deep Holes, 1 for Rodwell, 1 for Condensate Disposal
- Full system Wet Test
- Begin Rodwell development
- Complete remaining Generator work and fully integrate all 3 Gens
- Install new drill hose and heating system on Drill Supply Hose Reel, prepare for winter-over heating with TOS1 and TOS2.



SES setup during IceCube Gen 1





IceCube Upgrade Field Season #2 - Workflow

- 1- Opening team of 6 arrives, followed by 4 drillers each of the next 2 weeks
- 2- Excavate SES, open up camp, warm MDSs and Generators
- 3- Finish SES build-out and subsystem integration from prior season
- 4- Integrate larger systems including ARA Drill and WISSARD HPU
- 5- Commission Firn Drill and drill 9 firn holes
- 6- TOS and Tower setup and Reels testing, commission motor drives and control system
- 7- Receive seed water from station for snow melt operations and initiate water flow in system
- 8- Exercise high pressure pumps and circulation pumps, fire heaters
- 9- Spool drill hose onto Drill Supply Hose Reel (DSHR)
- 10- Perform full system wet test, circulating flow through SES, supply and return hose reels
- 11- Prepare DHSR winter-over heating and monitoring system, stage with TOS1 and TOS2 for winter heating

11- De-water EHWD, winterize and stow cargo for winter



Field Season #3 - Drilling and Installation - 28 Drillers

- Drill 7 deep holes
- Install instrumentation/7 strings
- Decommission and disassemble EHWD, storage and retrograde components



Drilling operation with IceCube Lab in background





Field Season #3 - Workflow

- Opening team of 6 arrives, followed by 8 the following week, then 14 the next
- Excavate SES, open up camp, warm MDSs and Generators
- Receive seed water from station for snow melt operations and initiate water flow in system
- Perform pre-drill testing and safety checks
- Drill 7 deep holes
- Install instrumentation/7 strings
- Decommission, winterize and disassemble EHWD
- Begin retrograde and store remaining cargo for winter



