

# IceCube Upgrade Installation

Breakout Session


IceCube Upgrade - Rebaseline Review  
April 26-28, 2022

Delia Tosi – Installation Lead



# Installation

- WBSs of interest:
  - 1.2.1: Implementation Management & Systems Engineering
  - 1.2.9: Installation Off-Ice
  - 1.2.10: Installation Field Seasons
- Technical progress
- Population & Cargo
- Main Cost Drivers



# 1.2.1 Installation L4s

- 1.2.1 Implementation Management & Systems Engineering
  - 1.2.1.1 Implementation Management and Controls
  - 1.2.1.2 Drill Management & Systems Engineering
  - 1.2.1.3 Installation Management & Systems Engineering
    - 1.2.1.3.1 2021-22 Management & Systems Engineering
    - 1.2.1.3.2 2022-23 Management & Systems Engineering
    - 1.2.1.3.3 2023-24 Management & Systems Engineering
    - 1.2.1.3.4 2024-25 Management & Systems Engineering
    - 1.2.1.3.5 2025-26 Management & Systems Engineering
  - 1.2.1.4 Implementation Quality and Safety
  - 1.2.1.5 Implementation Travel
  - 1.2.1.6 Transportation and Logistics
    - 1.2.1.6.1 Shipment Milestones
    - 1.2.1.6.2 Drill Shipment Prep
    - 1.2.1.6.3 Drill Shipping
    - 1.2.1.6.4 Installation Shipment Prep
    - 1.2.1.6.5 Installation Shipping

Installation Lead Labor +  
Engineering Support (Labor)  
Total: \$227k

FTE	PY5	PY6	PY7	PY8
Installation Management	15%	10%	5%	5%
Installation System Engineering	25%	30%	25%	20%

Vendor domestic trips (Travel)  
Used key assumptions

Crating & Shipping (Labor+M&S):  
total: \$18k

## 1.2.9 Installation Off-Ice

Development of tools, equipment and procedures to ensure smooth and safe handling and testing of sensors at the South Pole and installation of 7 strings

1.2.9.1	<b>Sensor Handling &amp; Testing: Process &amp; Equipment</b> Define and develop the handling process for sensors and special devices at the South Pole, including execution of the South Pole Acceptance Testing (SPAT). Coordinate with ASC to secure use of suitable support equipment at the South Pole.
1.2.9.2	<b>Rigging for String Installation</b> Determine & procure rigging hardware to be used during installation to connect safely the sensors to the Main Down Hole Cable.
1.2.9.3	<b>Installation Monitor Equipment: Depth Monitor and Handheld Testers</b> Development of tools to be used during and after installation to monitor the depth of the string and connectivity to the sensors through hand-held devices.
1.2.9.4	<b>Logging &amp; Calibration Support</b> Support bore hole logging. Implementation of electronic logbook for geometry record.
1.2.9.5	<b>Develop Installation Training Package</b> Develop training and training tools for installation personnel

### Milestones:

- Cap Ex Procurements
- Systems completion
- Technical readiness reviews
- Shipping

## 1.2.10 Installation Field Seasons

Detailed activities list and on-site management of polar field season work for installation; on-ice installation activities, including pre-installation activities and installation proper activities coordinated with deep drilling; labor, travel, M&S for installation lead; all the remaining labor is provided by in-kind personnel and personnel from other WBSes (1.6 and 1.4)

1.2.10.1	<b>Seasonal Staffing &amp; Training, Off-Ice Coordination</b> Off ice training (installation team, drillers and management is trained for installation activities at the South Pole)
1.2.10.2	<b>Installation Field Season 0 (FY23)</b> Activities and cargo movement related to installation in FS0 (FY23)
1.2.10.3	<b>Installation Field Season 1 (FY24)</b> Activities and USAP cargo movement related to installation in FS1 (FY24)
1.2.10.4	<b>Installation Field Season 2 (FY25)</b> USAP cargo movement related to installation in FS2 (FY25). Installation of Field Hubs, patch panels and patch cables. Surface Cables Assemblies are installed into the into the ICL through the ICL west tower and connected to the Field Hubs. Surface Junction Boxes are installed for all the 7 Strings. The Sensor Testing Setup, sleds and tent are prepared. Two strings worth of sensors are fully tested.
1.2.10.5	<b>Installation Field Season 3 (FY26)</b> Activities and USAP cargo movement related to installation in FS3 (FY26). Test of 7 strings of sensors. Installation of 7 strings. Coordination with Drill Activities.

### Milestones:

- Personnel and cargo arrival
- South Pole Acceptance Test (SPAT) ready
- Surface cable installation complete
- Readiness review
- Installation of each string

# 1.2.9 Installation Off-Ice

Technical Status & To-do



# Sensor Handling & Testing in Gen1



- String sensors were placed on sleds and tested in a tent




- Then unboxed and place on TOS shelves while drilling ongoing



# 1.2.9.1 Sensor Handling in Upgrade


- Sensor Handling: details are intertwined with point of origin constraints, sensor dimensions, Antarctic logistics, and how sensors are moved at the South Pole and tested prior to deployment.
- Sensor packing fully developed, discussion undergoing with ASC to use on-ice sleds/AIPs/tent for sensor testing



mDOMs are transported on LC-130 on air force pallets

mDOMs/DEggs are transported on AIPs mounted on UHMW sleds at NPX for testing in tent

Penetrator access







D. Tosi - IceCube Upgrade Installation



Solar Garage



# 1.2.9.1 Sensor Handling Facility



## 1.2.9.2 Rigging & Installation Operations

Rigging hardware and installation operations are closely linked to:

- each other
- sensor spacing
- sensor specs
- cable specs





Max load on main cable assembly, breakouts and sensor




hardware and procedure to connect sensors to the cable

# String Static Load Calculation (1.4-1.2)



# IceCube




# IceCube Upgrade


## Shallow region



## Physics region









## Special devices



## 1.2.9.2 Rigging for String Installation: Summary

- Installation SOP drafts for each depth region
- Baseline rigging similar to what used in IceCube installation, cheaper &/or lighter alternatives being evaluated
- Procurement in PY5, shipping October 2023
- Time allocated should be plenty for procurement, could also split among vendors


Implementation Library > Installation > **Installation manual**

 Name ▾	Modified ▾	Modified By
 Upgrade Installation (Physics Region) xxx...	September 3, 2021	Mike Zernick
 Upgrade Installation Deep Region Long S...	September 3, 2021	Mike Zernick
 Upgrade Installation Deep Region Short S...	September 3, 2021	Mike Zernick
 Upgrade Installation Manual.docx	September 3, 2021	Mike Zernick
 Upgrade Pre-Installation Procedure.docx	September 3, 2021	Mike Zernick

## 1.2.9.3 Installation Monitoring Equipment

- Suite of tools to be used in installation to test connectivity and monitor depth
- Similar concept to Gen1 but different implementation
- 3 separate devices [PY4 to PY6]:
  - a) Continuous depth monitoring via dedicated display in Drill Control System
  - b) Hand-held connectivity tester in TOS to verify continuity of quad and breakout cable assembly
  - c) Hand-held connectivity tester in ICL after installation is complete

IceCube Gen1 deployment data 06/07:



0.8 days

# 1.2.9.4 Logging & Calibration Support

- Installation team in IceCube logged sensors position, serial number and distance from previous sensor on a paper logbook  
 → the information collected + surveyor date provided Stage 1 geometry
- Plan for Upgrade is to have logging tablets programmed to make collection of geometry information more efficient (keep paper as back up)



IceCube String Deployment Log String 30

---

Photos: DOM ids ( long  short); connectors ( long  short)

**DOM position 60**  
 (T, Long) Cable mark: 0.6 DOM id:  TP4P0137  
 Reason for substitution: \_\_\_\_\_

Bottom shackle connected to weight stack  
 Top clutch connected at link # 19 Payout: N/A  
 Bow OK →  clutch zip tied  
 Cable end taped to weight stack cable  
 Photos:  chain with clutch  phi orientation  whole view

**DOM position 59**  
 (U, Short) Cable mark: 17.5 DOM id:  UP4H0025  
 Reason for substitution: \_\_\_\_\_

Bottom shackle connected  
 Top clutch connected at link # 18  $\Delta(59-60)$ : 17.1  
 Bow OK →  clutch zip tied (use laser ranger)  
 Photos:  chain with clutch  phi orientation  whole view

**Breakout 30** Time: 20:36

Cable/LC continuity test complete (Q16)  
 all pass  
 fail: \_\_\_\_\_

- LongDOM  
 connector discharged (ESD)  
 connector O-ring in place and  lubed  
 breakout O-ring in place and  lubed  
 connected

- ShortDOM  
 connector discharged (ESD)  
 connector O-ring in place and  lubed  
 breakout O-ring in place and  lubed

20:32  
DM 60  
descar

20:36  
DM 59  
descent

20:53 waiting on  
Matt Newcomb to  
come from station  
problem in p410  
read out

## 1.2.9.5 / 1 2.10.1 Installation Training

A deployment tower exists at PSL, in connection with a deep cased well (18" diameter to 50', then 10" diameter to 250')

- It was used for deployment training every year during IC construction
- Will be used to practice procedures in as much as detail as possible.






# 1.2.10 Installation Field Activities

Tasks & Population


# Field Season 2 Installation tasks & personnel

- Install surface cables and surface junction boxes
- Install & commission Upgrade timing and power electronics into the ICL
- Inventory of Installation tools
- Setup Sensors Handling and Testing
- Team size of 4



# Surface Cable Assembly Entry in East Tower


A couple options investigated jointly with ASC in 2019-2020, plan developed shortly before COVID in spring 2020 with ASC meeting




# On-site Investigation, 30 Dec. 2019

- Inspection team:
  - IceCube: J. Kelley, D. Tosi
  - ASC: S. Bruce, T. Ager, D. Clyde, P. Gougeon, G. Gordon, A. Fera
- Opened panel at base of tower for access
- Lift support to open / inspect cable bridge
- Installed a lead line across bridge down to the pit
- Complete entry to exit inspection

More photos/details in backup  
Also a few pictures about  
scintillator/radio + ARA cables  
up the west tower in 2017



D. Tosi - IceCube Upgrade installation



# Field Season 3 Installation tasks & personnel

## String preparation (1 DAQ expert + 1 in-kind helper):

- Test 800 sensors (SPAT)
- Stage instrumentation prior to installation

## Installation proper list of tasks (Install lead + 4 in-kind per shift + 3 drillers):


- Shift lead (1x)
- DOM suppliers (2x): sort sensors according to string deployment order in sensor handling facility
- DOM supplier TOS side (1x): preps the next sensor
- DOM installers (2x) : attach sensors to cable at the hole
- Winch operator (1x): operate TU-20 and hoist
- Logger (1x): Logs instrumentation, measures inter-sensor distance

## Cables specific tasks (1 CPT electronics SME + 1 DAQ SME)


- Oversee main cable assembly (MCA) spool loading on TU-20 prior to each hole
- Assist with breakout cable assembly (BCA) installation and DOM connectivity test during deployment
- Cable drag and cable connection to SJB after installation
- Perform connectivity test from ICL to in-ice devices. Isolate any problematic wire pairs and debug any connectivity issues.
- Connect ICL patch cables to FieldHubs
- Support DOM and special device commissioning and any in-water calibration operations
- Excavate Pit1-Pit2, backfill after installation is completed (\*).

# Field Season 3 Drill Sequence

ASC/Upgrade map maintenance  
part of 1.2.1 work



TOS1 in shades of blue  
TOS2 in shades of pink



# 1.2.10 Cargo & ASC support

# Installation cargo breakdown

	Point of Departure (Point of Origin)	volume [cu ft]	fraction of volume	weight [lbs]	fraction of weight
<b>cables (SCAs, MCAs, BCAs, SJBs)</b>	MSU (MSU)	5,628	13.9%	128,114	24.2%
<b>D-Eggs</b>	CHIBA (CHIBA)	2,505	6.2%	27,780	5.3%
<b>mDOMs</b>	DESY (DESY) / MSU (MSU)	2,756	6.8%	30,369	5.7%
<b>calibration &amp; special devices</b>	UW (various)/ DESY (various)	566	1.4%	9,178	1.7%
<b>dm-ice</b>	YALE (YALE)	64	0.2%	1,500	0.3%
<b>dust logger</b>	UW (UW)	286	0.7%	4,200	0.8%
<b>DOM Handling Facility</b>	UW (UW)	1,280	3.2%	12,000	2.3%
<b>hardware (rigging and weights)</b>	UW (UW)	980	2.4%	12,502	2.4%
<b>misc science</b>	UW (UW)	128	0.3%	3,000	0.6%
<b>ICL equipment</b>	UW (UW)	304	0.8%	2,075	0.4%
<b>installation equipment total</b>	SEE ABOVE	14,497	35.8%	230,718	43.7%
<b>Drill equipment total</b>	UW (UW)	25,984	64.2%	297,708	56.3%
<b>Logistics equipment total</b>	UW (UW)	2	0.0%	10	0.0%
<b>total</b>		40,483	100.0%	528,436	100.0%



# ASC support



- Cargo movement
- Trenching for SCA and MCA
- TU-20 loading
- Sensor loading for testing
- ICL culver plate modifications

The table is a complex grid with numerous columns and rows. It appears to be a project management tool, possibly a Gantt chart or resource allocation table. The columns are very narrow and contain small text, likely representing tasks or activities. The rows are also narrow and contain small text, likely representing time periods or resources. There are several yellow highlighted areas, including a large vertical band on the right side and some smaller rectangular blocks. A red horizontal line is visible across the middle of the table. A vertical black bar is on the left side of the table.

# 1.2.9 – 1.2.10 Cost

# Cost & Main Cost Drivers

- Cost and Main Cost Drivers
- 1.2.9 CapEx:
  - Pressure sensors (105k – sole source, quote)
  - Rigging (108k – off-shelf)
- 1.2.10 Labor:
  - Drillers installation training (61k)
  - Installation Lead On-Ice labor (29k)



# 1.2.9 CapEx

WBS	Activity	Subtype	12mo	12mo	12mo	12mo	Estimating Technique	Contingency
			Subtotal PY5	Subtotal PY6	Subtotal PY7	Subtotal PY8		
1.2.9.1.3.2	Off-Ice Install: Procure Sensor Handling Equipment	CapEx	\$8,453	\$0	\$0	\$0	C - Engineering Buildup	C3
1.2.9.1.3.3	Off-Ice Install: Procure ESD Sensor Handling Equipment	CapEx	\$5,549	\$0	\$0	\$0	D - Expert Opinion	C4
1.2.9.2.8	Off-Ice Install: Procure Installation Hardware	CapEx	\$108,000	\$0	\$0	\$0	C - Engineering Buildup	C3
1.2.9.2.9	Off-Ice Install: Procure Installation Weights	CapEx	\$9,900	\$0	\$0	\$0	D - Expert Opinion	C4
1.2.9.3.2.1	Off-ice Install: IME ICL Quad Connectivity Tester Design, Prototype & Production (2023-24)	CapEx	\$0	\$4,800	\$0	\$0	D - Expert Opinion	C4
1.2.9.3.3.2	Off-ice Install: IME Depth Readout Development and System Integration (2022-23)	CapEx	\$3,400	\$0	\$0	\$0	D - Expert Opinion	C4
1.2.9.3.3.7	Off-Ice Install: Procure Pressure Sensors	CapEx	\$0	\$104,796	\$0	\$0	C - Engineering Buildup	C2
1.2.9.4.2.3	Off-Ice Install: Procure Tablets for Logbook	CapEx	\$0	\$5,967	\$0	\$0	D - Expert Opinion	C4
1.2.9.4.2.5	Off-Ice Install: Procure Laser Rangers & various Installation Supplies	CapEx	\$0	\$5,355	\$0	\$0	E - Extrapolation from Actuals	C3

# Installation Hardware

Upgrade Cost Estimate	
<b>Name:</b>	1.2.9.6.8 Installation Hardware
<b>Parent WBS:</b>	1.2.9 Installation off-ice
<b>Description of Scope:</b>	hardware for installation
<b>Initials/Date:</b>	D.T. 03/22/2022

Shallow region installation kit					
<b>assembly 8</b>					
5/8" shackle	Peerless	8058605	Tulsa Chain	8058605	\$ 8.49
coupler	Cartec		Tulsa Chain	CL07	\$ 11.38
long chain shallow region	Laclede		Tulsa Chain	3 ft 9/32G80CUT	\$ 11.88
<b>assembly 2</b>					
shortening clutch	Cartec	TVK 6-8	Tulsa Chain	CXX07	\$ 37.13
short chain	Laclede		Tulsa Chain	2 ft 9/32G80CUT	\$ 7.92
coupler	Cartec		Tulsa Chain	CL07	\$ 11.38
lifting ring	Cartec	German: T	Tulsa Chain	AX13	\$ 9.17
5/8" shackle	Peerless	8058605	Tulsa Chain	8058605	\$ 8.49
<b>assembly 6</b>					
5/8" shackle	Peerless	8058605	Tulsa Chain	8058605	\$ 8.49

WBS (if known)	Project Year (0-10)	Description	QTY	Procurement Details					
				Spare	Total	Fabricate or Procure?	Manufacturer, Model, P/N, Vendor	Unit Price	Total Expected Price
1.2.9.2.8	PY5	Shallow region installation kit	127	1	128	Procure	See Installation Kits CMD for part number list	\$114.30	\$14,630.40
	PY5	Physics region DOM 2-5 installation kit	420	1	421	Procure	See Installation Kits CMD for part number list	\$49.64	\$20,898.44
	PY5	Physics region DOM 1 installation kit	105	1	106	Procure	See Installation Kits CMD for part number list	\$85.35	\$9,047.10
	PY5	Physics region DOM 6 installation kit	105	1	106	Procure	See Installation Kits CMD for part number list	\$82.58	\$8,753.48
	PY5	Add-on Weight (Physics Region DOM 5)	63	0	63	Fabricate	weights available at Pole, finalize design to determine if appropriate	\$558.00	\$35,154.00
	PY5	Deep region short strings installation kit	24	1	25	Procure	See Installation Kits CMD for part number list	\$58.81	\$1,470.25
	PY5	Deep region long strings installation kit	15	1	16	Procure	See Installation Kits CMD for part number list	\$27.15	\$434.40
	PY5	Physics region DOWN YG connection installation kit	105	1	106	Procure	See Installation Kits CMD for part number list	\$109.00	\$11,554.00
	PY5	Physics region UP YG connection installation kit	105	1	106	Procure	should be simpler than UP, guessing 1/2 price	\$54.50	\$5,777.00
								<b>\$107,719.07</b>	



# Pressure Sensors for depth monitoring

Paroscientific, Inc.

4500 148th Avenue N. E. Facsimile: (425) 867-5407  
Redmond, WA 98052-5194 Email: smith@paroscientific.com  
Telephone: (425) 883-8700 Internet: http://www.paroscientific.com

Planning on purchasing 7+1 spare,  
include 11% price increase over two  
years (purchase in PY6)

January 11, 2022

University of Wisconsin – Madison  
IceCube Neutrino Observatory  
222 W Washington Ave.  
Suite 500  
Madison, WI 53705

Attention: Delia Tosi  
Phone: 608-263-2067  
Email: [delia.tosi@icecube.wisc.edu](mailto:delia.tosi@icecube.wisc.edu)

Subject: Request for Quotation – Paroscientific Digiquartz® Intelligent Depth Sensor  
Reference: E-Mail of January 10, 2022

Dear Delia,

Thank you for your interest in Paroscientific Precision Pressure Products. We are pleased to provide the following quotation in response to the reference email:

Item	Qty	Model, P/N (SCD)	Description	Unit Price
1	1-7	Model 8CB4000-I P/N 1700-003-0 SCD 7613-001 Rev T (Copy Attached)	DIGIQUARTZ® INTELLIGENT DEPTH SENSOR, RANGE 0-6,000 PSIA (6,000M), INTELLIGENT ELECTRONICS, RS-232/RS-485 INTERFACE, STAINLESS STEEL HOUSING, OIL-FILLED.	\$ 11,800.00

Notes:

-Quote No: 011122SS-UW

# Response to Previous Reviews (Logistics Review 11/2021)

ID	Recommendation	Responsible	Status	Estimated Date for closing	Notes	
LR3	Consider mechanization of cable pulling operations up the ICL towers to reduce labor and potential for injury.	John Kelley/Delia Tosi	open		John and Delia will work with ASC for this. Needs to be resolved in time for year before deep drilling. (in principle year 2 in a 3 FS project)	John and delia will work with ASC for this. Needs to be resolved in time for year before deep drilling. (in principle year 2 in a 3 FS project)
LR4	Research potential advantages of heating the cables in the area where they enter the ICL towers to make snaking them from the snow trench into ICL easier.	John Kelley	open		See above. Need a comprehensive plan for cable pulling with ASC.	See above. Need a comprehensive plan for cable pulling with ASC.
LR6	Extend tolerance or recommended alternate location for GPR scan of proposed nine firm holes and cable trenches to CRREL and define the level of fidelity needed.	Delia Tosi	open		In progress since the snapshot ..... plan to CRREL and survey st 2022 That includes tolerance of hole placement and recommendations for alternate sites.	Will provide plan to CRREL and survey crew by August 2022 That includes extended tolerance of hole placement and recommendations for alternate sites.
NSFLR1	Improve documentation overall; and including documentation pertaining to (1) on-site personnel needs and (2) spares especially in the context of risk assessment	Vivian O'Dell/Farshid Feyzi/Ian McEwen/Delia Tosi	In progress			Document updated are in progress. Safety and quality plans and risk mitigation plans are being revised. New documents for project management have been developed.
NSFLR2	Consider risk mitigating scenarios within forthcoming logistical support guidance. Shallow drilling with the FS2 team, reducing the number of strings, or reducing the number of DOMs per string have been mentioned.	Mike DuVernois, Farshid Feyzi, Ian McEwen	closed	2/25/22	Have studied the effects of reducing the number of strings in a scoping document. Have also worked with AIL on the logistics needs and availability.	Have studied the effects of reducing the number of strings in a scoping document. Have also worked with AIL on the logistics needs and availability.

# Summary

- Installation task similar to IceCube, with added complexity
- Upgrade relies on solid experience from Gen1
- Installation schedule & budget in Smartsheet
- Installation cargo & population (FS2/FS3) captured in master spreadsheet
- Personnel for FS2 identified; FS3 labor largely in-kind, recruiting to start by mid 2023



backup

# 1.2.10 Labor Hours

WBS	Activity	Resource ID	Subtype	LPY5	LPY6	LPY7	LPY8	Estimating Technique	Contingency
1.2.10.1.3	Install FS3: FS3 Off-Ice Installation Training: Drillers	TE	Labor - Task		0	0	288	0D - Expert Opinion	C1
1.2.10.4.10	Installation: On-Ice Labor (FS2) (Installation Lead)	SC	Labor - LoE		0	0	396	0D - Expert Opinion	C1
1.2.10.5.8	Installation: On-Ice Labor (FS3) (Installation Lead)	SC	Labor - Task		0	0	0	558D - Expert Opinion	C1

## 8.1. Labor Estimate

The 1.2.10 WBS covers labor of the installation lead for the time spent in the field. This time is estimated based on the start and end date of on-ice activities and assumes a 9 hr/day, 6 days/week workweek. Each activity is linked to milestones such as cargo arrival, personnel arrival, and other activities to guarantee completion of deliverables by due dates. Additional labor included in this WBS is for specific installation training of drillers.

## 1.2.9 BOE

*\$248,522 spent to date*

1. **WBS ID**                      1.2.9                                      \$273,576 total cost for this WBS
2. **WBS Name**                      Installation Off-ice
3. **Estimated by**              Delia Tosi (University of Wisconsin)

### **4. WBS Dictionary Description**

Development of tools, equipment and procedures to ensure smooth and safe handling and testing of sensors at the South Pole and installation of 7 strings.

# 1.2.9 Travel

WBS	Activity	12mo Subtotal PY5	12mo Subtotal PY6	12mo Subtotal PY7	12mo Subtotal PY8	Estimating Technique	Contingency
1.2.9.3.2.1	Off-ice Install: IME ICL Quad Connectivity Tester Design, Prototype & Production (2023-24)	\$0	\$1,800	\$0	\$0	\$0E - Extrapolation from Actuals	C1
1.2.9.3.3.2	Off-ice Install: IME Depth Readout Development and System Integration (2022-23)	\$1,800	\$0	\$0	\$0	\$0E - Extrapolation from Actuals	C1

Two trips to MSU to test system on a full-length quad

# 1.2.9 Labor Hours

WBS1	Activity	Resource ID	Subtype	LPY5	LPY6	LPY7	LPY8	Estimating Technique	Contingency
1.2.9.3.3.2	Off-ice Install: IME Depth Readout Development and System Integration (2022-23)	EN-EE	Labor - Task		60	0	0	0D - Expert Opinion	C3
1.2.9.3.3.3	Off-Ice Install: IME Depth Readout System Final Integration (2023-24)	EN-EE	Labor - Task		0	40	0	0D - Expert Opinion	C3

# 1.2.10

- 1. **WBS ID**                      1.2.10    \$98,922 total cost for this WBS
  
- 2. **WBS Name**                      Installation Field Seasons
  
- 3. **Estimated by**              Delia Tosi (University of Wisconsin)

#### 4. **WBS Dictionary Description**

The Installation Field Season WBS 1.2.10 includes detailed activities list and on-site management of polar field season work required for installation; on-ice installation activities, including pre-installation activities and installation proper activities coordinated with deep drilling; labor, travel, M&S for installation lead; all the remaining labor is provided by in-kind personnel and personnel from other WBS (1.6 and 1.4)

# 1.2.10 M&S

WBS	Activity	Subtype	12mo Subtotal PY5	12mo Subtotal PY6	12mo Subtotal PY7	12mo Subtotal PY8	Estimating Technique	Contingency
1.2.10.4.2	Install FS2: Install Team FS2 PQ Costs (Headcount 1)	M & S	\$0	\$700	\$0	\$0	\$0E - Extrapolation from Actuals	C1
1.2.10.4.2	Install FS2: Install Team FS2 ECW Costs (Headcount 1)	M & S	\$0	\$250	\$0	\$0	\$0E - Extrapolation from Actuals	C1
1.2.10.5.2	Install FS3: Install Team FS3 PQ Costs (Headcount 1)	M & S	\$0	\$0	\$700	\$0	\$0E - Extrapolation from Actuals	C1
1.2.10.5.2	Install FS3: Install Team FS3 ECW Costs (Headcount 1)	M & S	\$0	\$0	\$250	\$0	\$0E - Extrapolation from Actuals	C1

# 1.2.10 Travel


WBS	Activity
1.2.10.4.2	Install FS2: Install Team FS2 Deployment Travel Costs (Headcount 1)
1.2.10.5.2	Install FS3: Install Team FS3 Deployment Costs (Headcount 1 + 9 in-kind)

Subtype	12mo Subtotal PY5	12mo Subtotal PY6	12mo Subtotal PY7	12mo Subtotal PY8	Estimating Technique	Contingency
Travel	\$0	\$0	\$1,800	\$0	E - Extrapolation from Actuals	C1
Travel	\$0	\$0	\$0	\$1,800	E - Extrapolation from Actuals	C1




# IceCube String Installation

- 60 DOMs/string, spaced 17 m (7 m in DeepCore)
- The in-ice cable was secured to the DOM by top and bottom load bearing YaleGrips.
- Installation by load transfer between main cable and DOM
- Max force on cable during deployment: 8 kN
- Max load on harness < 450 kg
- Cable and harness designed with a minimum safety factor of 4
- 8 - 13 hours /string



## 1.2.9.2 Rigging & Installation Operations

Rigging hardware and installation operations are closely linked to each other and to string geometry and cable specs



# Vertical Run

- Existing cables are supported by eye bolts + Yalegrips on vertical run
- Plan A: double up on eye bolts
  - proof-of-principle: DeepCore cables
- Plan B: sling over tower crossbeam

looking up inside tower




eye bolts for hanging



# Entry into Cable Bridge

- Cable bridge has two levels, each with own entry
- Original plan: 20 cables on each level
  - 10 each side
- DeepCore: 6 more added to top level



top right entry into cable bridge  
(13 surface cables)

# Cable Bridge

- top and side panels easily opened
  - panels do not overlap each other
- Cables lie flat in bridge tray
  - room for 7 additional cables on lower level




cable bridge lower level


# Entry into ICL

- Grounding clamp around cable shield connected to large copper plate w/ strap
- DeepCore cables added above other cables in upper row
- Plan A: similar addition in lower row for Upgrade cables

grounding clamps






cable entry / grounding plate




# ICL Lift Impact

- Need to make sure any new cable additions don't impact future ICL lift
- Original drawings suggest middle section of tower extended
  - lower cable entry shouldn't affect this plan
- No issues expected given we install with slack



# Scintillator Cable Installation



west tower cable entry



culvert entry cable trays



