IceCube Upgrade Rebaseline Review April 26-28, 2022

Tyce DeYoung WBS 1.4 Comms/Power/Timing (CPT) Systems





# Overview of Work to Go

- Essentially complete (finished in PY4):
  - Penetrators
  - Surface cable assemblies
  - Cable load emulators
  - Northern Test System
- Mostly complete (need inputs to final design):
  - Surface junction boxes
  - ICL patch cabling





### Overview of Work to Go

- Significant effort remaining:
  - Main Cable Assemblies cable design nearly complete, breakout connection design beginning
  - Breakout Cable Assemblies preliminary designs
  - FieldHubs (surface readout electronics) prototype under evaluation
  - Power systems redesign initiated
  - Timing systems preliminary design, based on IceCube surface array system





### Main Cable Assemblies (Plan A)

- Prototype cable from Hexatronic (Gen1 supplier) in production
  - Electrical performance validated indistinguishable from Gen1 quads
  - Novel composite cable design, assembled in partnership with NKT in Falun, Sweden
  - Working closely with University of Uppsala (in-kind contribution)





#### Winding primary sub-components (signal cables)







### Winding primaries with auxiliary quads







#### Controlling torsion during winding







#### Fully-wound cable ready for outer mantle







# Main Cable Assemblies (Plan A)

- Prototype cable from Hexatronic (Gen1 supplier) in production
  - Electrical performance validated indistinguishable from Gen1 quads
  - Novel composite cable design, assembled in partnership with NKT in Falun, Sweden
  - Working closely with University of Uppsala (in-kind contribution)
- Pull test planned in next weeks to qualify raw cable mechanically (risk TECH38)
  - Confirm that subcomponents do not undergo relative motion under load
  - Load is applied via compressive cable grip, ensuring good frictional coupling between components...but need to test in real life
- Then select company to install breakout connectors
  - Discussions underway with subsea cable suppliers (JDR, Hydro Group, Fibron, South Bay)
  - Need to work on reducing costs
  - Samples of prototype main cable will reduce uncertainties for suppliers and facilitate finalization of design, including cost engineering
  - This work can proceed in parallel to production of raw main cables





# Main Cable Assemblies (Plans B-D)

- Plan B: test cable from alternate supplier (Fibron) also in production
  - Full-length three-quad cable for evaluation of electrical properties/comms bandwidth
  - Scheduled delivery to MSU in mid-June
  - Would be used in NTS if Fibron is selected as MCA supplier
- Traditional cable design, essentially identical to Gen1 cables from Ericsson
- Fibron would also install breakouts, deliver completed product
- Based on costs of test cable, we expect cable costs to be around twice what Hexatronic is charging us (risk TECH40)
  - Likely to exceed MSU commitment, require financial support from project
  - Comms bandwidth expected to be lower than Hexatronic cable (TBD risk TECH45)
- Plans C&D: bid recently received from JDR; South Bay is working on another
  - Similar cost/performance concerns as for Fibron, and additional delays to obtain sample cable for qualification (around 6 months)





# **Breakout Cable Assemblies**

- Shorter auxiliary one-to-several cable running from Main Cable to DOMs and instruments
  - Coupled to Main Cable design
- Preliminary designs received from several companies, others expected soon
- Iterating with cable, installation teams toward a preliminary design review in late spring
- Order and test prototype(s) leading into final design review this winter
  - Production in 2023



Color code:

Nominal O.D.--

Weight in Air---



# FieldHubs

- Evolution from "mini-FieldHubs" used for DOM development, acceptance testing
- Rev1 prototype now assembled, in testing
  - Additional prototype cycles in 2022
- Production in summer/ fall 2023

IBE







#### **Power System**

- Redundant power supply to DOMs through the FieldHubs
  - Up to 1.3 kW / string, remote monitoring and control
- Preliminary design complete
  - trade study, evaluation of commercial power supplies
  - custom power control board design
- Next steps

**JBE** 

- Complete modifications for increased DOM power requirements (risk ORG9)
- Testing at NTS with FieldHub prototype
- Final design review 11/2022





ICL Upgrade Rack



**CPT central** 

power system

# Central Timing/Comms System

- Timing and communications via CERN White Rabbit protocol
  - Similar system currently running in ICL for IceCube surface array, timing based on existing IceCube master clock
- Preliminary design complete
  - WR switch installed at NTS
  - WR node tested with mini-FieldHub
- Will test WR node in prototype FieldHubs
  - Procure additional WR-LENs for production FHs
- Gen1/Upgrade timing offset monitoring
  - Current cross-domain timing study:  $\sigma$  < 1 ns
  - Final timing monitoring system production 2024



ICL Upgrade Rack

