

# Status of the IceCube Upgrade

Vivian O'Dell  
IceCube Upgrade Project  
Director

NSF Mid-Term Review  
29 April 2024





# Presenter Background

- Vivian O'Dell, Ph.D. in Particle Physics
  - Fermilab Scientist (1993 – present [on LOA])
  - Previous experiments: KTeV, Dzero, CMS, Mu2e; HERA-ZEUS, UA1
  - Mainly focused on calorimetry, data acquisition, management
- Project Director IceCube Upgrade / IceCube-Gen2 (WIPAC)
  - Joined UW / IceCube, January 2021
- Considerable Project Management Experience
  - U.S. CMS HL-LHC Upgrade Project Manager (2015-2019)
    - Combined DOE 413.3b (\$250M) / NSF MREFC project (\$75M)
  - U.S. CMS Detector Operations Manager (2014) and Deputy Operations Manager (2011-2013); U.S. CMS Level 2 Project Manager for the Data Acquisition system (2022-completion of construction project).
  - Project Manager for the Dzero Run lib Upgrade (DOE 413.3b project)
- Certified PMP (PMI)

# Outline

- Brief reminder of scope / science
- Status of Detector Elements
  - Optical Modules
  - Cables
- On-Ice status / plans
  - Field Season 1 status
  - Field Season 2 plans



# IceCube Upgrade in Brief





- High precision atmospheric neutrino oscillation measurements
- Better calibration of new and existing detector modules and ice, including previously unexplored depths



# IceCube Upgrade in Brief ...




NuMu Disappearance 90% contour compared to other experiments



Combined  $\nu$  Mass Ordering sensitivity over time (Normal ordering (left), Inverted ordering (right)) (IceCube with Upgrade; IceCube with Upgrade combined with JUNO)



# IceCube Upgrade in Brief ...



## Upgrade Scope (10 km view)

- Major Parts of Detector Instrumentation Instrumentation (*largely in-kind contributions*)
  - 277 D-Eggs (+ spares) (*Chiba University*)
  - 402 mDoms (+ spares) (*Germany; 50% built at DESY-Zeuthen, 50% built at Michigan State University*)
  - 7 Main Cable assemblies (*Michigan State University*) / Surface cables (*Sweden*)
  - In optical module camera systems (*SKKU*)
  - Calibrator Devices / Special Devices (*Various in-kind contributors*)
- Drill and deploy 7 strings of detector elements
  - Drill (University of Wisconsin, Physical Sciences Laboratory)
  - Logistics (NSF Office of Polar Programs)



# Deep-ice Sensor Modules



mDOM production at DESY



mDOM production at MSU



**mDOMs: (DESY/MSU)** 6<sup>th</sup> batch (of 24) Final Acceptance Testing at DESY in progress. Plan to ship 128 this year. MSU module integration in progress, production readiness review held at MSU in April 17.

**DEggs:(Chiba)** Final Acceptance Testing near completion: reworking some modules. All modules on track to ship this year.



dEgg Production at Chiba





# Cable Assemblies




**Surface Cable Assemblies in  
McMurdo. Installation in FS2**

## Main Cable Assemblies (MCA)

- Prototype MCA in progress at JDR. Will ship end of April – testing at PSL 1<sup>st</sup> week of May.

## Breakout Cable Assemblies (BCA)

- Tested prototypes at the UW-Physical Sciences Laboratory testbed
- Bid awarded to Hydrogroup in Scotland
- BCAs ship in 2024 (direct to CHC)



**Installation  
tests**



**Hexatronic Main Cable (left):  
One full length Septet for  
Northern Test Stand (right).**




**Main Cables en route to JDR in Texas to be  
connectorized into Main Cable Assemblies. MCAs ship  
November 2024.**







# Upgrade Schedule in Brief

Each field season builds upon the previous, while also **REBUILDING CRITICAL EXPERIENCE**









- Just completed first South Pole Field Season for the rebaselined project (FS1)
- Major goal was refitting / upgrading all subsystems and set up the Seasonal Equipment Site (“drill camp”)

# IceCube Field Season 1 – weekly status reports

11/19/2023					
Personnel Status		% of planned personnel at work at South Pole			0.5
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup		N/A			0.00
Fuel Tower	0%	N/A	0%	0%	0.50
Independent Firm Drill (IFD)	N/A	0%	0%	0%	0.00
Pre Heat System (PHS)	0%	0%	0%	0%	0.00
Tower Operations Site (TOS)	0%	0%	0%	0%	0.00
Mobile Heating Plant (MHP)	0%	0%	0%	0%	0.00
Generators	N/A	0%	0%	0%	0.00
Advanced Rodwell Apparatus (ARA)	0%	0%	0%	0%	0.00
Water Tanks	0%	0%	0%	0%	1.00
High Pressure Pumps (HPP)	0%	0%	0%	0%	1.00
Reels/Winches	0%	0%	0%	0%	1.00
Seasonal Equipment Site (SES) Setup	0%	0%	0%	0%	1.00
Outfall Drilling (IFD)	N/A	0%	0%	0%	1.00
Outfall Drilling (ARA)	N/A	0%	0%	0%	1.00
Drill Control Center (DCC)	0%	N/A	N/A	0%	1.00
Heat Pump Unit (HPU)	0%	0%	0%	0%	1.00
Closeout	0%	0%	0%	0%	1.00







Bar Chart (% complete)		Legends	
	100%	Status	
	40%	As planned	1.00
	30%	slightly delayed, no worries	0.50
	20%	significantly delayed, worries	0.25
	10%	Waiting for Cargo	0.00
	0%		



# IceCube Field Season 1 – weekly status reports

11/26/2023					
Personnel Status	82%		% of planned personnel at work at South Pole		0.5
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	11%	N/A	11%	11%	0.50
Power Generation	N/A	3%	2%	3%	0.00
Independent Firn Drill (IFD)	N/A	0%	0%	0%	0.50
Pre Heat System (PHS)	0%	0%	0%	0%	0.00
Tower Operations Site (TOS)	0%	0%	0%	0%	0.00
Main Heating Plant (MHP)	0%	0%	7%	0%	0.00
Advanced Rodwell Apparatus (ARA)	0%	0%	0%	0%	0.00
Water Tanks	0%	0%	0%	0%	1.00
High Pressure Pumps (HPP)	0%	0%	0%	0%	1.00
Reels/Winches	0%	0%	0%	0%	1.00
Seasonal Equipment Site (SES) Setup	0%	0%	0%	0%	1.00
Outfall Drilling (IFD)	N/A	0%	0%	0%	1.00
Outfall Drilling (ARA)	N/A	0%	0%	0%	1.00
Drill Control Center (DCC)	0%	N/A	N/A	0%	1.00
Heat Pump Unit (HPU)	0%	0%	0%	0%	1.00
Closeout	0%	0%	0%	0%	1.00







  

Legends	
Bar Chart (% complete)	Status
 100%	As planned 1.00
 40%	slightly delayed, no worries 0.50
 30%	significantly delayed, worries 0.25
 20%	Waiting for Cargo 0.00
 10%	
 0%	

# IceCube Field Season 1 – weekly status reports

12/3/2023					
Personnel Status	91%		% of planned personnel at work at South Pole		0.5
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	100%	N/A	100%	100%	1.00
Power Generation	N/A	50%	31%	38%	0.00
Independent Firm Drill (IFD)	N/A	64%	72%	67%	0.50
Pre Heat System (PHS)	0%	0%	4%	1%	0.00
Tower Operations Site (TOS)	0%	0%	0%	0%	0.00
Main Heating Plant (MHP)	8%	5%	16%	10%	0.00
Advanced Rodwell Apparatus (ARA)	0%	0%	0%	0%	0.00
Water Tanks	0%	0%	0%	0%	1.00
High Pressure Pumps (HPP)	0%	0%	0%	0%	1.00
Reels/Winches	0%	0%	0%	0%	1.00
Seasonal Equipment Site (SES) Setup	0%	0%	0%	0%	1.00
Outfall Drilling (IFD)	N/A	0%	0%	0%	1.00
Outfall Drilling (ARA)	N/A	0%	0%	0%	1.00
Drill Control Center (DCC)	0%	N/A	N/A	0%	1.00
Heat Pump Unit (HPU)	0%	0%	0%	0%	1.00
Closeout	0%	0%	0%	0%	1.00

Legends	
Bar Chart (% complete)	Status
	As planned
	slightly delayed, no worries
	significantly delayed, worries
	Waiting for Cargo
	
	

# IceCube Field Season 1 – weekly status reports

12/10/2023					
Personnel Status	91%	% of planned personnel at work at South Pole			0.5
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	100%	N/A	100%	100%	1.00
Power Generation	N/A	66%	36%	48%	0.00
Independent Firn Drill (IFD)	N/A	90%	86%	88%	0.50
Pre Heat System (PHS)	15%	0%	6%	7%	0.50
Tower Operations Site (TOS)	0%	0%	0%	0%	0.25
Main Heating Plant (MHP)	8%	5%	16%	10%	0.50
Advanced Rodwell Apparatus (ARA)	0%	5%	5%	4%	0.00
Water Tanks	0%	0%	0%	0%	0.50
High Pressure Pumps (HPP)	0%	0%	0%	0%	1.00
Reels/Winches	0%	0%	0%	0%	1.00
Seasonal Equipment Site (SES) Setup	0%	0%	0%	0%	1.00
Outfall Drilling (IFD)	N/A	0%	0%	0%	1.00
Outfall Drilling (ARA)	N/A	0%	0%	0%	1.00
Drill Control Center (DCC)	0%	N/A	N/A	0%	1.00
Heat Pump Unit (HPU)	0%	0%	0%	0%	1.00
Closeout	0%	0%	0%	0%	1.00
<b>Legends</b>					
Bar Chart (% complete)		Status			
100%		As planned		1.00	
40%		slightly delayed, no worries		0.50	
30%		significantly delayed, worries		0.25	
20%		Waiting for Cargo		0.00	
10%					
0%					



# IceCube Field Season 1 – weekly status reports

12/17/2023					
Personnel Status	123%	% of planned personnel at work at South Pole			1.00
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	100%	N/A	100%	100%	1.00
Power Generation	N/A	80%	45%	59%	0.50
Independent Firm Drill (IFD)	N/A	100%	100%	100%	1.00
Pre Heat System (PHS)	15%	1%	7%	7%	0.50
Tower Operations Site (TOS)	0%	0%	0%	0%	0.25
Main Heating Plant (MHP)	38%	12%	13%	25%	0.50
Advanced Rodwell Apparatus (ARA)	21%	5%	13%	11%	0.50
Water Tanks	0%	0%	20%	10%	0.50
High Pressure Pumps (HPP)	27%	28%	14%	26%	1.00
Reels/Winches	0%	0%	0%	0%	1.00
Seasonal Equipment Site (SES) Setup	0%	0%	0%	0%	1.00
Outfall Drilling (IFD)	N/A	0%	0%	0%	1.00
Outfall Drilling (ARA)	N/A	0%	0%	0%	1.00
Drill Control Center (DCC)	0%	N/A	N/A	0%	1.00
Heat Pump Unit (HPU)	0%	0%	0%	0%	1.00
Closeout	0%	0%	0%	0%	1.00
<b>Legends</b>					
Bar Chart (% complete)		Status			
100%		As planned		1.00	
40%		slightly delayed, no worries		0.50	
30%		significantly delayed, worries		0.25	
20%		Waiting for Cargo		0.00	
10%					
0%					

# IceCube Field Season 1 – weekly status reports

12/24/2023					
Personnel Status	123%	% of planned personnel at work at South Pole			1.00
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	100%	N/A	100%	100%	1.00
Power Generation	N/A	99%	72%	82%	1.00
Independent Firn Drill (IFD)	N/A	100%	100%	100%	1.00
Pre Heat System (PHS)	44%	49%	61%	51%	0.50
Tower Operations Site (TOS)	3%	2%	3%	3%	0.25
Main Heating Plant (MHP)	47%	33%	44%	46%	0.50
Advanced Rodwell Apparatus (ARA)	21%	5%	13%	11%	0.50
Water Tanks	0%	0%	30%	16%	0.50
High Pressure Pumps (HPP)	39%	33%	20%	35%	1.00
Reels/Winches	0%	0%	0%	0%	1.00
Seasonal Equipment Site (SES) Setup	0%	0%	0%	0%	1.00
Outfall Drilling (IFD)	N/A	100%	100%	100%	1.00
Outfall Drilling (ARA)	N/A	0%	0%	0%	1.00
Drill Control Center (DCC)	0%	N/A	N/A	0%	1.00
Heat Pump Unit (HPU)	0%	0%	0%	0%	1.00
Closeout	0%	0%	0%	0%	1.00
<b>Legends</b>					
Bar Chart (% complete)		Status			
100%		As planned		1.00	
40%		slightly delayed, no worries		0.50	
30%		significantly delayed, worries		0.25	
20%		Waiting for Cargo		0.00	
10%					
0%					



# IceCube Field Season 1 – weekly status reports

12/31/2023					
Personnel Status	123%	% of planned personnel at work at South Pole			1.00
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	100%	N/A	100%	100%	1.00
Power Generation	N/A	100%	100%	100%	1.00
Independent Firn Drill (IFD)	N/A	100%	100%	100%	1.00
Pre Heat System (PHS)	46%	65%	81%	63%	0.50
Tower Operations Site (TOS)	13%	4%	6%	10%	0.25
Main Heating Plant (MHP)	51%	39%	53%	53%	0.50
Advanced Rodwell Apparatus (ARA)	22%	20%	22%	21%	0.50
Water Tanks	0%	0%	30%	16%	0.50
High Pressure Pumps (HPP)	56%	45%	20%	48%	1.00
Reels/Winches	0%	0%	0%	0%	1.00
Seasonal Equipment Site (SES) Setup	0%	0%	11%	4%	1.00
Outfall Drilling (IFD)	N/A	100%	100%	100%	1.00
Outfall Drilling (ARA)	N/A	0%	0%	0%	1.00
Drill Control Center (DCC)	0%	N/A	N/A	0%	1.00
Heat Pump Unit (HPU)	0%	0%	0%	0%	1.00
Closeout	11%	0%	6%	6%	1.00
<b>Legends</b>					
Bar Chart (% complete)		Status			
100%		As planned		1.00	
40%		slightly delayed, no worries		0.50	
30%		significantly delayed, worries		0.25	
20%		Waiting for Cargo		0.00	
10%					
0%					

# IceCube Field Season 1 – weekly status reports

1/7/2024					
Personnel Status	115%	% of planned personnel at work at South Pole			1.00
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	100%	N/A	100%	100%	1.00
Power Generation	N/A	100%	100%	100%	1.00
Independent Firn Drill (IFD)	N/A	100%	100%	100%	1.00
Pre Heat System (PHS)	53%	74%	86%	71%	0.50
Tower Operations Site (TOS)	29%	13%	22%	24%	0.25
Main Heating Plant (MHP)	90%	55%	65%	71%	1.00
Advanced Rodwell Apparatus (ARA)	29%	21%	25%	24%	0.50
Water Tanks	0%	0%	60%	32%	0.50
High Pressure Pumps (HPP)	56%	45%	20%	48%	0.50
Reels/Winches	0%	0%	0%	0%	0.50
Seasonal Equipment Site (SES) Setup	N/A	N/A	N/A	29%	1.00
Outfall Drilling (IFD)	N/A	100%	100%	100%	1.00
Outfall Drilling (ARA)	N/A	0%	0%	0%	1.00
Drill Control Center (DCC)	19%	N/A	N/A	19%	1.00
Heat Pump Unit (HPU)	N/A	N/A	N/A	10%	1.00
Closeout	11%	0%	6%	6%	1.00
<b>Legends</b>					
Bar Chart (% complete)		Status			
100%		As planned		1.00	
40%		slightly delayed, no worries		0.50	
30%		significantly delayed, worries		0.25	
20%		Waiting for Cargo		0.00	
10%					
0%					



# IceCube Field Season 1 – weekly status reports

1/14/2024					
Personnel Status	115%	% of planned personnel at work at South Pole			1.00
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	100%	N/A	100%	100%	1.00
Power Generation	N/A	100%	100%	100%	1.00
Independent Firn Drill (IFD)	N/A	100%	100%	100%	1.00
Pre Heat System (PHS)	81%	88%	93%	87%	0.50
Tower Operations Site (TOS)	31%	13%	22%	25%	0.25
Main Heating Plant (MHP)	100%	100%	100%	100%	1.00
Advanced Rodwell Apparatus (ARA)	38%	33%	39%	36%	0.50
Water Tanks	0%	11%	68%	40%	0.50
High Pressure Pumps (HPP)	82%	57%	20%	66%	0.50
Reels/Winches	12%	10%	0%	8%	0.50
Seasonal Equipment Site (SES) Setup	N/A	N/A	N/A	50%	1.00
Outfall Drilling (IFD)	N/A	100%	100%	100%	1.00
Outfall Drilling (ARA)	N/A	0%	0%	0%	0.50
Drill Control Center (DCC)	22%	N/A	N/A	22%	1.00
Heat Pump Unit (HPU)	N/A	N/A	N/A	90%	1.00
Closeout	11%	0%	6%	6%	1.00
<b>Legends</b>					
Bar Chart (% complete)		Status			
100%		As planned		1.00	
40%		slightly delayed, no worries		0.50	
30%		significantly delayed, worries		0.25	
20%		Waiting for Cargo		0.00	
10%					
0%					

# IceCube Field Season 1 – weekly status reports

1/21/2024					
Personnel Status	100%	% of planned personnel at work at South Pole			1.00
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	100%	N/A	100%	100%	1.00
Power Generation	N/A	100%	100%	100%	1.00
Independent Firn Drill (IFD)	N/A	100%	100%	100%	1.00
Pre Heat System (PHS)	90%	99%	98%	96%	1.00
Tower Operations Site (TOS)	43%	47%	30%	41%	0.50
Main Heating Plant (MHP)	100%	100%	100%	100%	1.00
Advanced Rodwell Apparatus (ARA)	83%	62%	65%	67%	0.50
Water Tanks	0%	100%	100%	89%	1.00
High Pressure Pumps (HPP)	100%	100%	100%	100%	1.00
Reels/Winches	51%	24%	23%	36%	0.50
Seasonal Equipment Site (SES) Setup	N/A	N/A	N/A	58%	1.00
Outfall Drilling (IFD)	N/A	100%	100%	100%	1.00
Outfall Drilling (ARA)	N/A	0%	0%	0%	0.50
Drill Control Center (DCC)	100%	N/A	N/A	100%	1.00
Heat Pump Unit (HPU)	N/A	N/A	N/A	100%	1.00
Closeout	66%	60%	61%	62%	1.00
<b>Legends</b>					
Bar Chart (% complete)		Status			
100%		As planned		1.00	
40%		slightly delayed, no worries		0.50	
30%		significantly delayed, worries		0.25	
20%		Waiting for Cargo		0.00	
10%					
0%					



# IceCube Field Season 1 – weekly status reports

1/28/2024					
Personnel Status	92%	% of planned personnel at work at South Pole			1.00
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	100%	N/A	100%	100%	1.00
Power Generation	N/A	100%	100%	100%	1.00
Independent Firn Drill (IFD)	N/A	100%	100%	100%	1.00
Pre Heat System (PHS)	90%	99%	98%	96%	1.00
Tower Operations Site (TOS)	59%	74%	59%	62%	0.50
Main Heating Plant (MHP)	100%	100%	100%	100%	1.00
Advanced Rodwell Apparatus (ARA)	86%	79%	80%	80%	0.50
Water Tanks	0%	100%	100%	89%	1.00
High Pressure Pumps (HPP)	100%	100%	100%	100%	1.00
Reels/Winches	63%	76%	46%	64%	0.50
Seasonal Equipment Site (SES) Setup	N/A	N/A	N/A	84%	1.00
Outfall Drilling (IFD)	N/A	100%	100%	100%	1.00
Outfall Drilling (ARA)	N/A	100%	100%	100%	1.00
Drill Control Center (DCC)	100%	N/A	N/A	100%	1.00
Heat Pump Unit (HPU)	N/A	N/A	N/A	100%	1.00
Closeout	69%	65%	66%	67%	1.00
<b>Legends</b>					
Bar Chart (% complete)		Status			
100%		As planned		1.00	
40%		slightly delayed, no worries		0.50	
30%		significantly delayed, worries		0.25	
20%		Waiting for Cargo		0.00	
10%					
0%					

# IceCube Field Season 1 – weekly status reports

2/3/2024					
Personnel Status	92%	% of planned personnel at work at South Pole			1.00
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	100%	N/A	100%	100%	1.00
Power Generation	N/A	100%	100%	100%	1.00
Independent Firn Drill (IFD)	N/A	100%	100%	100%	1.00
Pre Heat System (PHS)	90%	99%	98%	96%	1.00
Tower Operations Site (TOS)	74%	80%	69%	74%	1.00
Main Heating Plant (MHP)	100%	100%	100%	100%	1.00
Advanced Rodwell Apparatus (ARA)	86%	95%	95%	93%	1.00
Water Tanks	0%	100%	100%	89%	1.00
High Pressure Pumps (HPP)	100%	100%	100%	100%	1.00
Reels/Winches	79%	88%	95%	87%	1.00
Seasonal Equipment Site (SES) Setup	N/A	N/A	N/A	89%	1.00
Outfall Drilling (IFD)	N/A	100%	100%	100%	1.00
Outfall Drilling (ARA)	N/A	100%	100%	100%	1.00
Drill Control Center (DCC)	100%	N/A	N/A	100%	1.00
Heat Pump Unit (HPU)	N/A	N/A	N/A	100%	1.00
Closeout	79%	70%	100%	87%	1.00
<b>Legends</b>					
Bar Chart (% complete)		Status			
100%		As planned		1.00	
40%		slightly delayed, no worries		0.50	
30%		significantly delayed, worries		0.25	
20%		Waiting for Cargo		0.00	
10%					
0%					

# IceCube Field Season 1 – weekly status reports

2/11/2024					
Personnel Status	92%	% of planned personnel at work at South Pole			1.00
System	Electrical	Mechanical	Tech	Overall Progress	Status
Setup	100%	N/A	100%	100%	1.00
Fuel Tower	100%	N/A	100%	100%	1.00
Power Generation	N/A	100%	100%	100%	1.00
Independent Firn Drill (IFD)	N/A	100%	100%	100%	1.00
Pre Heat System (PHS)	90%	99%	98%	96%	1.00
Tower Operations Site (TOS)	74%	80%	69%	74%	1.00
Main Heating Plant (MHP)	100%	100%	100%	100%	1.00
Advanced Rodwell Apparatus (ARA)	86%	95%	95%	93%	1.00
Water Tanks	0%	100%	100%	89%	1.00
High Pressure Pumps (HPP)	100%	100%	100%	100%	1.00
Reels/Winches	83%	88%	100%	90%	1.00
Seasonal Equipment Site (SES) Setup	N/A	N/A	N/A	95%	1.00
Outfall Drilling (IFD)	N/A	100%	100%	100%	1.00
Outfall Drilling (ARA)	N/A	100%	100%	100%	1.00
Drill Control Center (DCC)	100%	N/A	N/A	100%	1.00
Heat Pump Unit (HPU)	N/A	N/A	N/A	100%	1.00
Closeout	100%	100%	100%	100%	1.00
<b>Legends</b>					
Bar Chart (% complete)		Status			
100%		As planned		1.00	
40%		slightly delayed, no worries		0.50	
30%		significantly delayed, worries		0.25	
20%		Waiting for Cargo		0.00	
10%					
0%					



# Drill camp after Field Season 1





# In addition, Upgrade drilled temporary outfall for station



Firn Drill




ARA Hot Water Drill



Drilled hole ~ 280ft deep for station emergency outfall

# Upgrade Cargo (Field Season 1)

- Delays in cargo impacted the Field Season. Worked with the Antarctic Service Contractor and NSF to:
  - Prioritize cargo in addition to “Required On-Site” dates
  - Rearrange work to mitigate missing cargo
  - Lengthen deployments to retain expertise on ice
  - Borrow equipment (e.g. batteries) to keep work moving
- This added flexibility led to a successful Upgrade Field Season





# Overall very successful Field Season

- The IceCube Upgrade Team completed 98.8% of planned work
  - 90.7% of the plan as captured in our schedule at the time of rebaselining – the rest of the tasks will move to Field Season 2
  - Additionally, completed temporary outfall for the South Pole station
- We had some surprises and challenges, but were able to overcome them
  - ASC coordination and support critical to success
- Building the “next generation” of hot water drillers

# Field Season 2 – drill activities

- Major focus – connect and integrate all the drill subsystems
- Drill 9 firn holes with the Independent Firn Drill
- **Commission, troubleshoot, and do full system wet test of the hot water drill**
- Winterize and store all equipment



	Start	End	Week of:	Nov				Dec					Jan				Feb	
				3	10	17	24	1	8	15	22	29	5	12	19	26	2	9
ICU Season start (NPX)	11/7/2024																	
Opening Activities and SES setup/maintenance	11/9/2024	1/27/2025																
Generators and PDM	11/1/2024	1/20/2025																
Firn Drilling	11/15/2024	1/4/2025																
Final Upgrades and Replacements	11/15/2024	1/15/2025																
Shops, MECC	11/15/2024	11/21/2024																
HPU2	11/15/2024	11/30/2024																
TOS, Tower	11/15/2024	12/9/2024																
DCC	11/15/2024	12/19/2024																
ARA	11/15/2024	1/11/2025																
MHP	11/19/2024	11/29/2024																
PHS	11/19/2024	11/29/2024																
WT	11/19/2024	11/29/2024																
HPP	11/19/2024	11/29/2024																
Fuel Tower	11/30/2024	12/6/2024																
Reels, Winches	11/29/2024	1/15/2025																
<b>Install Hose on Reel</b>	12/3/2024	12/10/2024																
DHF	11/29/2024	12/9/2024																
ARA Ops - Bulbs	12/3/2024	12/24/2024																
<b>Full System Testing</b>	12/5/2024	1/13/2025																
<b>Phase 1: TOS Motion Control</b>	12/19/2024	12/30/2024																
<b>Phase 2: Full System Wet Test</b>	1/1/2025	1/9/2025																
Season Close-Out and Winterize	1/13/2025	1/30/2025																
ICU Season end (NPX)		1/27/2025																


# FS2: Installation tasks (with help from M&O team)

- Install and test surface cables and surface junction boxes
- Install / commission timing and power electronics in ICL
- Receive, test, and store all the D-Eggs, 2 strings worth of mDOMs, and 2 strings worth of calibration and special devices.
- DOM handling facility construction (ASC support) and dry run to test procedure


	Start	End	C17 air gap Dec 12 - Feb 4															
			Nov				Dec				Jan				Feb			
			Week of:	3	10	17	24	1	8	15	22	29	5	12	19	26	2	9
<b>ICU Season start (NPX)</b>	11/7/24																	
<b>Personnel and Cargo arrival</b>	12/2/24	12/2/24																
Sensor & Electronics Arrival (LC-130)	12/2/24	12/13/24																
SCAs, Container D Arrival (SPOT-1)	12/2/24	12/2/24																
Personnel On Site	12/10/24	1/30/25																
<b>Sensor Testing</b>	11/15/24	1/4/25																
Prepare Tent, Shack, Sleds	12/10/24	12/13/24																
Setup SPAT	12/17/24	12/24/24																
Test String 87	12/26/24	1/2/25																
Test String 88	1/3/25	1/10/25																
Test Special Devices	1/11/25	1/20/25																
<b>Sensor Handling</b>	11/15/24	1/11/25																
Build DHF	12/4/24	12/23/24																
Install Crane & Handling Materials	12/24/24	12/31/24																
Sensor Handling Dry Run	1/1/25	1/6/25																
IME integration	12/15/24	1/20/25																
<b>Surface Cable Assemblies Installation</b>	11/19/24	1/29/24																
Survey, trenching, compact	11/21/24	12/3/24																
Cable Pull & ICL side connection	12/4/24	1/3/24																
SJB installation, connect cables	1/3/24	1/6/24																
Surface Cable & Field Hub Commissioning	1/6/25	1/30/25																
Vault installation, As built survey	12/3/24	12/24/24																
<b>Season Close-Out, Store DNF</b>	1/22/25	1/30/25																
<b>ICU Season end (NPX)</b>		1/27/25																



**Pulling Surface Cables in Gen1**



**Testing area for sensors**



**DOM Handling Facility**



# Summary / Conclusions


- The science of the upgrade is compelling, both for measuring neutrino properties, and for improving calibrations.
- The collaboration is engaged, and eagerly awaiting the upgraded detector.
- M&O and Upgrade are working together to ensure we have a detector we can read out, calibrate, and deliver on the science.
- Overall, the project is making remarkable progress
  - Schedule is well understood; schedule risks and variances tracked
  - Costs are higher than budgeted, but we are tracking them and have a healthy contingency.
- Details of integration of Upgrade into ICNO in following talks

# Backups

# Population (Field Season 1)

- Originally requested 11 personnel on site, with 5 mid-season rotations. Station requested outfall drilling; added two additional drillers to support this.
- Negotiated additional on-ice time to make up for delayed cargo; missing expertise. Flexibility on #beds really helped us succeed this Field Season –

**Thank you!**



Additional people had a cost impact on the project; will be dissecting details, updating FS2 plans.