

	Nov	Feb	May	Aug	Nov	Feb	May	Aug	Nov
1.2.8.5.4.1 .2	Nov 10 - Nov 11 Fuel Systems & Tower Components Arrive - NPX								
1.2.8.5.4.4 .2	Nov 15 - Nov 16 Surface Junction Boxes (SJBs) Arrive - NPX								
1.2.8.5.4.2 .2	Dec 1 - Dec 2 Fall Restraint Towers Arrive - NPX								
1.2.8.5.4.3 .5	Jan 1 - Jan 3 GEN-2 Arrives - NPX								
1.2.8.5.7.3	Nov 15 - Dec 7 Main Heating Plants, HPP - Refit & Testing								
1.2.8.5.7.4	Nov 30 - Dec 7 Pre-Heat System Repairs, Refit, & Testing								
1.2.8.5.7.5	Dec 7 - Dec 23 Generator Repairs and Testing, Water Tanks & Handling Systems - Repairs and Refit								
1.2.8.5.7.2	Dec 23 - Jan 11 Drill Control Systems, Motor Drives and Drill Control Center (DCC)								
1.2.8.5.7.1 4	Jan 3 - Jan 24 Integrate ARA Drill into system (RodWell)								
1.2.8.6.1					Nov 12	START NPX 2022/23 Season - Team Arrives [Comm/WTst/FirnDr]			
1.2.8.6.4.1 1					Nov 10	TBD MTLs Arrive NPX			
1.2.8.6.4.2 1					Dec 1	Installation Materials Weights & SPAT Equipment Arrives - NPX			
1.2.8.6.4.4 1					Jan 15 - Jan 31	TBD MTLs Arrive - NPX			
1.2.8.6.4.4 2					Feb 14	Drill Heads Arrive - NPX (Store in ICL)			
1.2.8.6.4.4 4					Feb 1 - Feb 17	Installation Hardware (all 7 strings) Arrives - NPX			
1.2.8.6.7.5					Nov 17 - Dec 15	EHWD Subsystems - Final Refit & Testing (Power Generation, PHS, MHP, HPP, Water Tanks, DCC, Fuel delivery, MSHR)			
1.2.8.6.7.8					Dec 15 - Dec 30	Winches & Reels - Final Integration & Testing (TU-20, TU-15, RWCR, RWHR, MCR)			
1.2.8.6.12. 1					Jan 4 - Jan 9	Wet-test: Readiness Review, Safety Refresher, Emergency & Safety Systems Tested			
1.2.8.6.12. 2					Jan 11 - Jan 19	Wet-test: Fire Boilers, Circulate Water or Glycol			
1.2.8.6.12. 3					Jan 17 - Jan 20	Wet-test: Perform Systems Tests			
1.2.8.6.12. 4					Jan 24 - Jan 27	Wet-test: Blow Out Systems (need ASC compressor)			
1.2.8.7.4.1 2									Spare Drill Cable Arrives - NPX   Nov 10 - Nov 13
1.2.8.7.4.1 5									Sensors (5 strings) Arrive - NPX   Nov 15 - Nov 16
1.2.8.7.1									START NPX 2023/24 Season - Team Arrives [Headcount 28]   Nov 11 - Nov 13
1.2.8.7.5.1									Make Ready all SES Modules (DCC, PHS, MHPs, MECC, WTs, All)   Nov 13 - Nov 23
1.2.8.7.6.1									Generator & PDM: Commission   Nov 18 - Nov 20
1.2.8.7.6.2									Generators Ready   Nov 20 - Nov 21
1.2.8.7.9.2									Emergency & Safety Systems Tested   Nov 20 - Nov 24
1.2.8.7.5.4									Ready ARA Drill for Service   Nov 29 - Dec 4
1.2.8.7.9.4									Perform Complete Systems Testing (Wet Test & Comm).   Dec 5 - Dec 11
1.2.8.7.10. 1									Drilling   Dec 14 - Jan 15
1.2.8.7.10. 52									Drilling & Installation Complete   Jan 15 - Jan 16