

# IceCube Upgrade 1.2.8 Field Seasons

*Dar Gibson*

*University of Wisconsin - PSL*



Upgrade Drill Team will resume work in Antarctica beginning with **2023-2024** season

Scheduling field season work on-Ice is complex. South Pole is a unique and very remote work environment

- 6-day workweek / 9 hour days / 54 hour week
- Field Season 1 – Team will work in (1) shift
- Field Season 2 – Team will split into (2) shifts – Distribute work load & manage water circulation
- Field Season 3 – Team will operate (3) shifts – Drilling & instrumentation installation

## Season Designations / Timeline

FS0 2022-2023 (Non-Deploying)

FS1 2023-2024

FS2 2024-2025

FS3 2025-2026

FS4 2026-2027 (Retro)


Retrograde of Upgrade EHWD equipment – This season is off-project / season plan still to be determined

# Field Season Sequence

First season is a **non-deploying** season

Followed by 3 deploying field seasons

Each season builds on the progress made in prior season



This is a **non-deploying** season but cargo movement and coordination with ASC (Antarctic Support Contractor) for work on-continent will continue

- Cargo movement to Antarctica
  - Vessel Shipment - November 2022
  - DNF Equipment Shipment (Do Not Freeze) ~ June 2023
- Major movement of Upgrade cargo from McMurdo to South Pole via Traverse
- Drill pad preparation at South Pole (hard-pack/groom snow at site)
- Generator#2 move off-site for repairs and service
  - TerraCat - Caterpillar equipment dealer located in New Zealand
- Overwinter Storage heating electrical infrastructure installed by ASC
  - Storage for DNF Equipment



## Drill Team resumes work in Antarctica

- Projected Drill Team Personnel at South Pole – 11
- Team will work (1) shift
- Season Start
  - Excavate drill components from storage berms
  - Set up worksite at the Cryo Facility
  - Groom Seasonal Equipment Site pad
  - Generators / Power distribution
- Subsystems repair and refit
  - MHPs, PHS, HPP, Water Tanks
  - TOS/Tower, Hose Reels and Cable Reels
- Commission Independent Firn Drill (IFD)
- Commission Antarctic Rodwell Apparatus (ARA Drill)
- Build up Seasonal Equipment Site
- Season End
  - Winterize and stow modules, equipment and cargo



## Subsystems Repair and Refit

- Begin with primary Seasonal Equipment Site (SES) components
  - MHPs and PHS, HPP, Water Tanks
- Follow with Tower Operations Site (TOS) components and ancillary equipment
  - TOS/Tower, Hose Reels and Cable Reels, ARA Drill, Independent Firm Drill
- Examples of Mechanical tasking at Cryo Facility include:
  - MHP and PHS heater flushing, pressure and operational testing
  - Condensate collection and disposal system replacement
  - Install Water Tank pumps, plumbing and protective housing
- Primary Electrical/Controls work to be completed at Cryo Facility includes:
  - Install DGH modules and new Gateway hardware
  - Mount new motor drives and softstart hardware
  - Install Estop boxes
  - Install Sensor hardware and I/O boxes
  - Validate repaired subsystems with Mobile Test System
  - Test Individual devices at time of install **and** test subsystems prior to moving to SES
- Independent Firm Drill (IFD) – final repairs, upgrades, testing and commissioning
- Antarctic Rodwell Apparatus (ARA Drill) – modifications, upgrades, testing and commissioning
- Hose heating system – install and test
- Build out the SES, mount cable trays, connect and evaluate all interconnects

# Field Season 1 - 2023/2024



## Detailed schedule for on-ice activities

- Itemized list of all tasks to be completed
  - Broken out by Mechanical & Electrical tasking
- Sets the order for subsystem upgrade & repairs
- Sets the order for the Seasonal Equipment Site build up

C	D	E	N	O	E
L2	WBS	Task Name	Duration	Start Date	
1.2	1.2.8.5.6.3	Main Heating Plants (MHP)	23d	11/14/23	
1.2	1.2.8.5.6.3.1	MHP Relocation Support (USAP)	1d	11/14/23	
1.2	1.2.8.5.6.3.2	Install MHP Fall Restraint Towers (USAP)	1d	11/15/23	
1.2	1.2.8.5.6.3.3	MHP1	9d	11/15/23	
1.2	1.2.8.5.6.3.3.1	Mechanical Refit & Repairs (MHP1)	9d	11/15/23	
1.2	1.2.8.5.6.3.3.1.1	Heater Flush and Pressure Test	4d	11/16/23	
1.2	1.2.8.5.6.3.3.1.2	Plumbing Upgrades & Repairs	3d	11/22/23	
1.2	1.2.8.5.6.3.3.1.3	Fuel System Upgrades and Repairs	1d	11/15/23	
1.2	1.2.8.5.6.3.3.1.4	Exhaust System Upgrades and Repairs	1d	11/16/23	
1.2	1.2.8.5.6.3.3.1.5	MHP Subsystem Evaluation	1d	11/28/23	
1.2	1.2.8.5.6.3.3.1.6	MHP1 Mechanical Complete	0	11/28/23	
1.2	1.2.8.5.6.3.3.2	Electrical/Controls Refit & Repairs (MHP1)	6d	11/16/23	
1.2	1.2.8.5.6.3.3.2.1	Install PLC-to-DGH Gateway in Network Box, Install M-DGHS, & Test	1d	11/16/23	
1.2	1.2.8.5.6.3.3.2.2	Install Refurbished Heater Control Assemblies on All Heaters (M-DGHS)	3d	11/16/23	
1.2	1.2.8.5.6.3.3.2.3	Replace Thermostats in Heaters & Test	2d	11/21/23	
1.2	1.2.8.5.6.3.3.2.4	Reconfigure MHP E-stop Panel to Function with N.C. Slap Switch	1d	11/17/23	
1.2	1.2.8.5.6.3.3.2.5	Test E-stop and Heater Controls with No Water	2d	11/20/23	
1.2	1.2.8.5.6.3.3.2.6	Test Flow Sensor Operation with No Water	1d	11/22/23	
1.2	1.2.8.5.6.3.3.2.7	Install Ethernet Switch, Connect to Network Box, Route Cable to DCC &	1d	11/24/23	
1.2	1.2.8.5.6.3.3.2.8	MHP1 Controls Complete	0	11/24/23	
1.2	1.2.8.5.6.3.4	MHP2	11d	11/16/23	
1.2	1.2.8.5.6.3.4.1	Mechanical Refit & Repairs (MHP2)	11d	11/16/23	
1.2	1.2.8.5.6.3.4.1.1	Heater Flush and Pressure Test	3d	11/22/23	
1.2	1.2.8.5.6.3.4.1.2	Plumbing Upgrades & Repairs	3d	11/28/23	
1.2	1.2.8.5.6.3.4.1.3	Fuel System Upgrades and Repairs	1d	11/16/23	

Rebaseline Schedule PY4-PY8 20220310.xlsx


## Systems Integration and Test

- Projected Drill Team Personnel at South Pole – 14
- Team will split in (2) shifts for part of the season
- Season Start
  - Excavate and establish SES as primary worksite
  - Maintain Cryo Facility as secondary worksite
  - Finish all remaining subsystem upgrades from FS1
- Integrate subsystems
  - Drill Control Center (DCC) – computer and network components install and connected
  - Install remaining system interconnects
  - Integrate all subsystems into fully functioning Enhanced Hot Water Drill (EHWD)
- System Operation
  - Energize entire system – begin water circulation and system testing
  - Complete and demonstrate full controls system capability
  - Cable/Hose Reels load share tuning
- Firm Drill (9) holes – 7 for Deep, 1 Condensate, 1 Rodwell
- Final generator integration and commissioning
- Perform Full System Wet Test
- Install drill hose on Main Hose Reel, prepare for winter-over heating with TOS1, TOS2 and DCC
- Season End – Winterize and stow modules, equipment and cargo



## Drill and Install 7 Holes

- Projected Drill Team Personnel at South Pole – 29
- 3 Shifts of 9 Drillers + Drill Manager + Safety Officer
- Team will work (3) shifts
- Season Start
  - Excavate, power-up, initiate Rodwell and circulate water
  - Prepare Seasonal Equipment Site and Tower Operations Site for drilling
  - Complete systems safety testing and readiness review
- Drill (7) deep holes
- Install instrumentation – (7) strings
- Season End
  - Decommission, winterize and disassemble EHWD for storage and retrograde



# Field Season 3 – High Level Drill Cadence



## SmartSheets Schedule

Drilling Start: 12/15

Install End: 1/13

Includes days off



Overall duration: 28.3 days

## Independent Detailed Exercise

“Nominal” schedule

Includes days off

Overall duration: 24.6 days



Schedule currently has overall drilling duration ~15% longer than nominal

Continuing to work on increasing this as much as possible


Questions?



# FS1 Workflow Diagrams

April 2022


# Workflow Diagrams




## Tower Operation Site buildup


- (3) Teams working independently and concurrently
- Alternating between TOS1 & TOS2 allows teams to share limited workspaces

Team #	Task 1	Starting Location
1	Install Motor Drives	TOS1
2	Install Estop Box	TOS2
3	Evaluate Structure	TOS1









# Integrated TOS1 & 2




Integrated TOS1 & 2			
Resource	A	B	C
EE	49	49	0
ME	40	16	8
TE	0	0	8

# MHP 1-4 Mechanical Work (ME and TE)




MHP 1-4 Mech	585 HRS TOTAL
ME + TE	585

# MHP 1-4 EE Work





**Green Team: 8.5 Day Effort**  
(2EE 8.5 Days)  
**Gold Team: 12 Day Effort**  
(2EE 12 Days + 1ME 4 Days)

**8.5 Day Effort (2EE, 8.5 Days)**




**12 Day Effort (2 EE 12 Days, 1 ME 4 Days)**




MHP 1-4 EE Work	405 HRS TOTAL
EE	369
ME	36

# ARA Drill Work



ARA Drill	423 HRS TOTAL
EE	63
ME	162
TE	198



## Systems Integration and Test

### Primary Electrical/Controls tasks

- Work to be completed at Seasonal Equipment Site
  - Prep site power, water, and fuel systems
    - Water Tank 1&2 – test controls
    - Fuel Tower – install new Point I/O, connect to DCC, and configure/troubleshoot
    - Generators and Power Distribution Module – integrate new generator into PDM controller & Point I/O
    - Load test generators using resistance heaters
  - Drill Control Center (DCC) & Tower Operations Site (TOS1 & TOS2)
    - Estop controllers install and test
    - Mount new motor drives in DCC
    - Computer and network components install and connected
    - Install core PLC and SCADA systems
    - Install and commission latest software for SCADA and Database
    - Connect & configure I/O and motor drives
    - Connect to Reels – test operation and perform QA checkout of controls
    - Connect to Drill Head – test data chain
  - Install remaining system interconnects
  - Integrate all subsystems into fully functioning Enhanced Hot Water Drill (EHWD)
- System Operation
  - Readiness Review, Safety Refresher, Emergency & Safety Systems Tested
  - Full System Wet Test with Drill in Rodwell location
  - Complete and demonstrate full controls system capability – thorough QA checkout procedure

# Field Season 3 – Schedule Example

