

# IceCube Upgrade: Logistics

IceCube Upgrade NSF Rebaseline Review  
April 26-28, 2022

Ian McEwen  
University of Wisconsin



# Speaker Bio

- IceCube Upgrade Implementation Manager (WIPAC), June 2020
- South Pole Station Operations Manager 2014-2020
  - Oversaw flight operations, fuels, equipment operations, vehicle maintenance, survey, and waste functional areas
  - Assisted SP Area Management with procedural development & emergency response planning
  - Provided planning & implementation support for wide range of science projects including SpiceCore, ARA, Bicep Upgrade, & IceCube Upgrade
  - Lead planner/leader of the South Pole Retrograde Initiative (SPRI)
- 11 Austral summer seasons at the South Pole and 2 deployments to Summit Station in Greenland
- Involved in remote operations/construction for 15 years in Northern Maine, Alaska, Greenland, and Antarctica
- Educational background: Circumpolar Studies, Engineering, Resource Management, & Automotive Technology



# Outline

- Assumptions
- ALL capacities
- ALL capacity vs plan comparison
- ICU planning tools; Integrated Master Schedule & Cargo Master
- Float table
- Logistics risk analysis
- Load planning
- Responses to Logistics Review recommendations
- Conclusions

# Logistics Assumptions

- ICU is on an eight-year path with:
  - No FY23 field deployment
  - Three consecutive field season beginning in FY24 and culminating with an FY26 drill season
    - An additional drill retrograde effort may be planned in an outyear (FY27) as a separate effort coordinated between NSF, the USAP contractor & WIPAC
- Stated AIL/OPP FY23-26 logistics capacities remain unchanged for the duration of ICU
- ICU delivers required cargo on-time from point of origin to USAP cargo system entry location (Port Hueneme, Littleton/Christchurch, New Zealand)
- DNF storage capacity at McMurdo & S. Pole is available
  - McMurdo DNF - Smaller DNF crates are preferred (ASC communication)
    - ICU standard 30" X 32", 40" x 48" & 45" x 48" crates or smaller preferred
  - South Pole DNF – pre-arranged storage in Cryogen Facility for 3-4 463L Air Force Pallet shipments



# Logistics Capacities

ICU Planning Capacities  
OPP-AIL, 1/31/2022

Year	FY23	FY24	FY25	FY26	FY27
Vessel South (TEUs)	18*	as needed	as needed	n/a	n/a
Vessel North (TEUs)	n/a	17	50	17	50
LC-130: Hours/Flights^	12/2	114/19	60/10	42/7	36/6
SPoT-1 (Sleds/Weight, lbs)	3/180,000	3/180,000	3/180,000	3/180,000	3/180,000
SPoT-2 (Sleds/Weight, lbs)	3/180,000	3/180,000	3/180,000	3/180,000	3/180,000
SPoT-3 (Sleds/Weight, lbs)	3/180,000	3/180,000	3/180,000	3/180,000	3/180,000
Pole Population (Nov-Jan)	0	11	21	46~	4

\*If ICU needs more space to move things ahead, we will find a way to make more TEUs available.

^This does not fully meet the goal to have all fuel required on site prior to the FY26 main drilling season. AIL will continue to look at ways to mitigate that risk as planning moves forward.

~This is a hard maximum and needs to be reviewed again for ways to bring it down if at all possible.

In general:

1. Our supportability is dependent on moving as much cargo to Pole as possible in FY24. This means getting as much cargo on the FY23 vessel or, if needed, getting it to MCM via commercial surface shipment/C17 no later than Nov. 2024.
2. FY27 info is provided in advance of IPT discussion/clarification on retro requirements.
3. Temperature controlled storage (at MCM and Pole) is likely still an issue that needs to be resolved with this capacity.

TEU - **twenty-foot equivalent unit** (abbreviated TEU or **teu**) is an inexact unit of cargo capacity, often used for container ships and ports. It is based on the volume of a 20-foot-long (6.1 m) intermodal container, a standard-sized metal box which can be easily transferred between different modes of transportation, such as ships, trains, and trucks

ICU will ship the majority of cargo by vessel

Fuel movement impacts available ACL (Allowable Cabin Load) for cargo; max planning capacity 3000 gallons per mission

Each sled 40' in length w/ 60,000 lbs capacity  
SPOT 1 arrives by 12/1  
SPOT 2 arrives by 1/1  
SPOT 3 arrives by 2/1



# OPP/AIL Logistics Capacities vs Project Requirements

Year	FY23 Capacity	FY23 Planned	FY24 Capacity	FY24 Planned	FY25 Capacity	FY25 Planned	FY26 Capacity	FY26 Planned	FY27 Capacity	FY27 Planned
Vessel South (TEU)	18	6.25	as needed	3.25	as needed	5.25	n/a	n/a	n/a	n/a
Vessel North (TEU)	n/a	-	17	.5	50	.5	17	-	50	TBD
LC-130: Flights / Cargo [lbs]	2 missions	0/0	19 missions	0.6/11,445	10 missions	2/43,103	7 missions	3.6/73,939	6 missions	TBD
LC-130: Flights / Fuel [gallons]		2/6,000		18.4/55,200		8/24,000		3.4/10,200		TBD
SPOT-1 (Sleds/lbs)	3/180,000	3/21,601	3/180,000	2/56,900	3/180,000	2.9/56,143	3/180,000	2.5/110,362	3/180,000	TBD
SPOT-2 (Sleds/lbs)	3/180,000	3/109,405	3/180,000	0/0	3/180,000	0.45/16,302	3/180,000	0/0	3/180,000	TBD
SPOT-2 (Sleds/lbs)	3/180,000	1/28,000	3/180,000	0/0	3/180,000	0/0	3/180,000	3/46,791 R	3/180,000	TBD
Pole Population (Nov-Jan)	0	0	11	11	21	21	46	46	4	TBD

# Overview of Intracontinental Cargo Movement

Intracontinental leg	volume [cu ft]	weight [lbs]	# SPOT Sleds	# 263 Pallets
At South Pole	733	12,241	0.00	0.00
FY23 LC-130	0	0	0.00	0.00
FY23 SPOT 1	5,654	21,601	3.00	
FY23 SPOT 2	7,989	109,405	3.00	
FY23 SPOT 3	2,720	28,000	1.00	
FY24 LC-130	576	10,380	0.00	2.15
FY24 SPOT 1	4,119	56,900	2.00	
FY24 SPOT 2	0	0	0.00	
FY24 SPOT 3	0	0	0.00	
FY25 LC-130	3,145	39,553	0.00	9.25
FY25 SPOT 1	5,055	56,143	2.90	
FY25 SPOT 2	1,120	16,302	0.45	
FY25 SPOT 3	0	0	0.00	
FY26 LC-130	5,438	67,549	0.00	17.56
FY26 SPOT 1	3,934	110,362	2.50	
FY26 SPOT 2	0	0	0.00	
FY26 SPOT 3	0	0	0.00	
<b>Total</b>	<b>40,483</b>	<b>528,436</b>	<b>14.85</b>	<b>28.96</b>

## DNF & Seasonal Resupply

Drill heads, drill refit components, & resupply

ICL power & timing electronics, FieldHubs, patch cables, 87 & 88 sensors/calibration/special devices, drill refit components, & resupply

89-93 sensors, calibration & special devices, breakout cables, resupply, & logging winch

# Logistics Planning Tools – Smartsheet Schedule Report/Filters

1.2	1.2.8.5	- USAP Field Season 1 (FY24)	279d	02/01/23	02/29/24	02/01/23 8:00 AM	02/29/24 4:59 PM
1.2	1.2.8.5.1.1	McM Mainbody Season Begins (USAP)	0	10/01/23	10/01/23	10/01/23 8:00 AM	10/01/23 8:00 AM
1.2	1.2.8.5.1.2	South Pole Season Begins (USAP)	0	11/01/23	11/01/23		
1.2	1.2.8.5.1.4	Pole Season Ends (USAP)	0	02/15/23	02/15/23		
1.2	1.2.8.5.1.5	MCM Season Ends (USAP)	0	03/01/23	03/01/23		
1.2	1.2.8.5.3	- USAP Cargo Movements (FY24)	70d	11/01/23	02/12/24		
1.2	1.2.8.5.3.1	- Pole (USAP)	60d	11/15/23	02/12/24		
1.2	1.2.8.5.3.1.1	+ LC130 - Pole (USAP)	60d	11/15/23	02/12/24		
1.2	1.2.8.5.3.1.2	+ SPOT1 - Pole (USAP)	0	12/01/23	12/01/23		
1.2	1.2.8.5.3.1.3	+ SPOT2 - Pole (USAP)	0	01/01/24	01/01/24		
1.2	1.2.8.5.3.1.4	+ SPOT3 - Pole (USAP)	0	02/01/24	02/01/24		
1.2	1.2.8.5.3.2	- MCM (USAP)	65d	11/01/23	02/05/24		
1.2	1.2.8.5.3.2.1	+ SAAM (ComSur) (USAP)	0	11/01/23	11/01/23	11/01/23 8:00 AM	11/01/23 8:00 AM
1.2	1.2.8.5.3.2.2	+ Vessel - MCM (USAP)	0	02/05/24	02/05/24	02/05/24 8:00 AM	02/05/24 8:00 AM
1.2	1.2.8.5.3.3	Retrograde (USAP)	0	02/05/24	02/05/24	02/05/24 8:00 AM	02/05/24 8:00 AM
1.2	1.2.8.5.3.4	Cargo Storage Support Pole and McMurdo (USAP)	0	11/01/23	11/01/23	11/01/23 8:00 AM	11/01/23 8:00 AM
1.2	1.2.8.5.4.1	Excavate EHWD & Equipment Berms for Access (USAP)	5d	11/07/23	11/13/23	11/07/23 8:00 AM	11/13/23 4:59 PM
1.2	1.2.8.5.4.2	Deliver MECC & Fuel Tank, Shop, SEW to Cryo (USAP)	3d	11/09/23	11/13/23	11/09/23 8:00 AM	11/13/23 4:59 PM
1.2	1.2.8.5.4.3	Set-up Cryo Worksite Power Feed & Fuel (USAP)	5d	11/07/23	11/13/23	11/07/23 8:00 AM	11/13/23 4:59 PM
1.2	1.2.8.5.4.5	Re-establish SES Pad, Groom & Compact Roads (USAP)	8d	11/21/23	12/01/23	11/21/23 8:00 AM	12/01/23 4:59 PM
1.2	1.2.8.5.4.6	Provide Heaters (PolarTherm) (USAP)	62d	11/15/23	02/13/24	11/15/23 8:00 AM	02/13/24 4:59 PM
1.2	1.2.8.5.4.7	Provide 287B Skidsteer & Snomo's (USAP)	1d	11/15/23	11/15/23	11/15/23 8:00 AM	11/15/23 4:59 PM
1.2	1.2.8.5.4.8	Provide Fire Extinguishers (USAP)	1d	11/15/23	11/15/23	11/15/23 8:00 AM	11/15/23 4:59 PM
1.2	1.2.8.5.5.1	Receive & Set Gen 2 on Skis with Crane (USAP)	1d	12/01/23	12/01/23	12/01/23 8:00 AM	12/01/23 4:59 PM
1.2	1.2.8.5.5.2	Generators 1, 2, 3 & PDM Delivered to Cryo (USAP)	0	12/01/23	12/01/23	12/01/23 4:59 PM	12/01/23 4:59 PM
1.2	1.2.8.5.5.3	CRELL Gen Delivered to Cryo (USAP)	0	11/22/23	11/22/23	11/22/23 4:59 PM	11/22/23 4:59 PM
1.2	1.2.8.5.5.4	Prepare CRREL Gen for Firm Drill Testing (USAP)	5d	12/05/23	12/11/23	12/05/23 8:00 AM	12/11/23 4:59 PM
1.2	1.2.8.5.5.8	Install 3rd Disconnect on PDM (USAP)	2d	12/04/23	12/05/23	12/04/23 8:00 AM	12/05/23 4:59 PM

SmartSheet export example:

- USAP task interface
- Integrated Master Schedule sorted for USAP tasks to facilitate on-ice contractor support coordination



# Logistics Planning Tools – Cargo Master

[illegible]

Cargo Master provides:

- Shipment description
- Special handling requirements
- Dimensional information
- Origin/Guardian
- Completion dates
- Shipment dates
- Route information
- Float calculations
- Validation sign-offs
- Required On Site (ROS) date
- Formatted to dovetail w/ USAP contractors cargo planning techniques

Clearly links between shipment & on-ice efforts

# Float Tables

Item description	Special Handling?	SHIPMENT FLOAT: Time between completion and ship-by-date to USAP	FLOAT AT NPX (delivery to required) [days]	Total Time Between Ship-By-Date and Latest Arrival Date at NPX [days]
ARA Drill System Components - Crate #1	DNF	30	16	412
Computing/controls components Shipment #1	DNF	14	0	396
Computing/controls components Shipment #2	DNF	31	0	106
Computing/controls components Shipment #3	DNF	31	0	106
20' Refit Container C: Bull Wheel, Spare Combo & Drill Cables, Hose Heating System Components, ARA Drill System Components Crate #2	-	31	418	830
Driller resupply/refit components - 8' Container FS2	-	31	0	106
Drill refit components FS2	DNF	31	0	106
Driller resupply/refit components - 8' Container FS3	-	31	0	106
Drill refit components FS3	DNF	31	0	106
Drill Heads - X	DNF	409	648	1127
Drill Heads - Y	DNF	409	648	1127
Drill Heads - R	DNF	409	648	1127
Load member cable reel [placeholder, may not be required]	-	136	151	595
Accelerometer Loggers SPoT 1	-	62	0	91
Accelerometer Loggers SPoT 2	-	62	0	122
ICL power and timing electronics	DNF	462	1	122
ICL patch cables and patch panels	DNDF [TBD]	624	1	122
DOM Handling Facility (DHF)	-	50	368	780
Installation Hardware 87-93	-	97	321	765
Installation Weights 87-93	-	110	321	765
Misc. Science Equipment - FS2 (FY25)	DNF	50	1	122
Misc. Science Equipment - FS3 (FY26)	DNF	25	16	122
Calibration/Special Devices 87-88	DNDF [-40C]	2	13	149
Special Devices 87-88	DNDF [-40C]	2	13	149
Special Devices 89-93	DNDF [-40C]	61	15	131
Calibration/Special Devices 89-93	DNDF [-40C]	61	15	131
Dust logging device	DNF	61	15	131

Item description	Special Handling?	SHIPMENT FLOAT: Time between completion and ship-by-date to USAP	FLOAT AT NPX (delivery to required) [days]	Total Time Between Ship-By-Date and Latest Arrival Date at NPX [days]
Dust logging device	DNF	61	15	131
Dust logging device	DNF	61	15	131
Dust logging device	DNF	61	15	131
Logging winch	0	61	15	131
Logging winch control box	DNF	61	15	131
Surface Junction Boxes	-	2	380	792
Surface Cable Assemblies	DNDF [-55C]	106	14	792
Breakout cables for strings 87-88	DNDF [-40C](*)	477	298	421
Breakout cables for strings 89-93	DNDF [-40C](*)	379	15	421
Main (downhole) load members 87- 93 [placeholder, may not be required]	DNDF [-40C](*)	563	1	413
Main (downhole) cables 87-93	DNDF [-40C](*)	31	1	779
String Sensors 89-93 (mDDMs MSU)	DNDF [-40C]	686		
String Sensors 89-93 (mDDMs MSU)	DNDF [-40C]			
DM-Ice	DNDF [-40C]			
String Sensors 87-88 (mDDMs DESY)	DNDF [-40C]			
String Sensors 87-88 (mDDMs DESY)	DNDF [-40C]			
Special Devices 87-88 (Europe)	DNDF [-40C]			
Calibration Devices 87-88 (Europe)	DNDF [-40C]			
FieldHub electronics	DNF			
String Sensors 89-93 (mDDMs DESY)	DNDF [-40C]			
Special Devices 89-93 (Europe)	DNDF [-40C]			
Calibration Devices 89-93 (Europe)	DNDF [-40C]			
String Sensors 87 & 88 (D-Eggs- 12x)	DNDF [-40C]			
String Sensors 87 & 88 (D-Eggs- 12x)	DNDF [-40C]			
String Sensors 87 & 88 (D-Eggs- 12x)	DNDF [-40C]			
String Sensors 89-93 (D-Eggs-8x)	DNDF [-40C]			
String Sensors 89-93 (D-Eggs-12x)	DNDF [-40C]			

## Float Table:

- Generated from Cargo Master
- Provides:
  - Shipment float
  - South Pole float
  - Total time between shipment and latest South Pole arrival

# Logistics Planning Tools – ICU Guidance Doc

ICU Logistics Document includes:




- Background on USAP Logistics Chain
- Logistics Overview
- Logistics Methodology
- Terminology
- QC Processes
- List of additional resources



## IceCube Upgrade Logistics – Cargo Estimation and Shipment Planning

Document #2021-003.2

### Approval

Title:	Name:	Date
Quality & Safety Manager	Mike Zernick 	Oct 19, 2021
Project Manager	Farshid Feyzi 	Oct 19, 2021
Implementation Manager	Ian McEwen 	Oct 19, 2021

### Change Log

Rev	Description : Author	Date
-	Original document: Mike Zernick/Dar Gibson	October 2020
	Ian McEwen, Delia Tosi, Dar Gibson	September 2021

222 West Washington Avenue  
Telephone: +1.608.890.0548  
Madison, WI 53703  
FAX: +1.608.262.2309  
contact-us@icecube.wisc.edu



View PDF controls

Cargo Estimation and Shipment Planning

### Table of Contents

ICECUBE UPGRADE LOGISTICS – CARGO ESTIMATION AND SHIPMENT PLANNING.....	1
1 INTRODUCTION .....	3
1.1 PURPOSE .....	3
1.2 REQUESTING LOGISTICAL SUPPORT .....	3
2 BACKGROUND: THE USAP LOGISTICS CHAIN .....	3
2.1 CONVEYANCES.....	3
2.1.1 USAP RESUPPLY VESSEL .....	4
2.1.2 COMMERCIAL SHIPPING.....	4
2.1.3 USAP AIRLIFT .....	5
2.1.4 SOUTH POLE OVERLAND (OR OPERATIONAL) TRAVERSE (SPOT) .....	5
2.2 USAP ROLE/RESPONSIBILITY.....	5
2.3 KEY USAP LOGISTICS PERSONNEL.....	6
3 ICECUBE LOGISTICS OVERVIEW.....	7
4 ICU LOGISTICS METHODOLOGY .....	7
4.1 PHILOSOPHY .....	8
4.2 ASSUMPTIONS.....	8
4.3 PLANNING .....	8
4.4 ESTIMATING CARGO WEIGHT AND SIZE.....	10
4.5 ESTIMATING CARGO SHIPPING DATE.....	11
4.6 PACKING/SHIPPING .....	14
4.6.1 INTERMODAL SHIPPING CONTAINERS .....	15
4.6.2 REQUIRED PAPERWORK .....	16
4.6.3 SHIPMENTS FROM CONTINENTAL UNITED STATES .....	18
4.6.4 INTERNATIONAL SHIPMENTS .....	18
5 APPENDIX.....	19
6 REFERENCES CITED.....	21
7 GLOSSARY .....	22



# Logistics Planning Tools – Population Sheet

ICECUBE UPGRADE NPX 2025/2026 Field Season 3 - Population vs. Category Plan														Start date	11/10/2025	End date	2/4/2026
Revision: 02/27/2022																	Columns in Green are Sunday - No Flights
PROJECT NUMBER	WBS	L2 Category	L3 Category	Member #	Team Members	Institution	Labor Code	Total days On Ice	Total working days	Total paid hours (November)	Total paid hours (December)	Total paid hours (January)	Total paid hours (February)	"On Ice"	"Off Ice"		Role
										11/1/2025 11/30/2025	12/1/2025 12/31/2025	1/1/2026 1/31/2026	2/1/2026 2/28/2026				
A-334-S	1.1	Management	Mgmt&Safety	1b	Kael Hanson	UW-Madison	MA	24	22	0	0	198	0	1/5/2026	1/29/2026		PI
A-334-S	1.1	Management	Mgmt&Safety	1a	Albrecht Karle	UW-Madison	KE	35	29	0	234	27	0	12/1/2025	1/5/2026		Assoc. Director, Icecube Science and Instrumentation
A-334-S	1.1	Management	Mgmt&Safety	2	Mike Zernick	UW-Madison	MA	66	54	108	234	144	0	11/15/2025	1/20/2026		Quality & Safety Mgr
A-334-S	1.2.1	Management	Mgmt&Safety	3a	Ian McEwen	UW-Madison	SE	51	41	108	234	27	0	11/15/2025	1/5/2026		Impl. Mgr
A-334-S	1.1	Management	Mgmt&Safety	3b	Farshid Feyzi	UW-Madison	MA	24	22	0	0	198	0	1/5/2026	1/29/2026		Project Mgr
A-334-S	1.1	Management	Project Engineer	4	Perry Sandstrom	UW-Madison	SS	54	44	18							
A-334-S	1.2.9	Implementation	Installation	1	Delia Tosi	UW-Madison	SS	75	62	108							
A-334-S	1.2.9	Implementation	Installation	2	TBD	TBD	IK	51	43	0							
A-334-S	1.2.9	Implementation	Installation	3	TBD	Chiba	IK	48	40	0							
A-334-S	1.2.9	Implementation	Installation	4	TBD	DESY	IK	48	40	0							
A-334-S	1.2.9	Implementation	Installation	5	TBD	Munich	IK	48	40	0							
A-334-S	1.2.9	Implementation	Installation	6	Gary Hill	Adelaide	IK	75	62	108							
A-334-S	1.2.9	Implementation	Installation	7	TBD	Chiba	IK	47	39	0							
A-334-S	1.2.9	Implementation	Installation	8	TBD	MSU	IK	47	39	0							
A-334-S	1.2.9	Implementation	Installation	9	TBD	Wuppertal/Mainz	IK	47	39	0							
A-334-S	1.2.9	Implementation	Installation	10	TBD	TBD	IK	47	39	0							
A-334-S	1.4	CPT	CPT (electronics)	1a	John Kelley	UW-Madison	SC	52	42	108							
A-334-S	1.4	CPT	CPT (electronics)	1b	TBD EE	MSU	EN-EE	12	11	0							
A-334-S	1.4	CPT	CPT (cables)	2a	Chris Ng	MSU	EN-ME	47	38	72							
A-334-S	1.4	CPT	CPT (cables)	2b	Allan Hallgren	Uppsala	KE	14	13	0							
A-334-S	1.6	DAQ	ICECUBE Integration	1	Erik Blaufuss	Maryland	SS	47	40	0							
A-334-S	1.6	DAQ	SPAT SME	2	Jeff Weber	UW-Madison	SE	51	41	108							
A-334-S	1.2	Implementation	Drill	1	Dar Gibson	UW-Madison	EN-ME	84	70	144							
A-334-S	1.2	Implementation	Drill	2	Tommy	UW-Madison	EN-ME	21	22	144							

Population Sheet:

- Personnel by season, role, WBS
- On-ice/off-ice dates
- Work day & total on-ice duration calculations
- Bed occupancy vs. time (billet)
- Population charts
- Monthly hours crosschecked

## Population Sheet:

- Personnel by season, role, WBS
- On-ice/off-ice dates
- Work day & total on-ice duration calculations
- Bed occupancy vs. time (billet)
- Population charts
- Monthly hours crosschecked with Smartsheet hours reports



# Risks - Sensitivity analysis cargo & people

Cargo Item #	WBS L2	Item Description	Contents	Date Item expected or arrived to MCM	Date/Month for Items needed at South Pole	Logistical Mode	48hrs		168hrs (1 wk)		336 hrs (2 wks)		672 hrs (4 wks)		1 week delay impact notes	2 week delay impact notes	4 week impact notes
							Probability	Estimated Cost Impact	Probability	Estimated Cost Impact	Probability	Estimated Cost Impact	Probability	Estimated Cost Impact			
1	1.2	Gen 1 - housed in 20' container	Power generation unit 1 housed in 20' shipping container	In McMurdo	12/1/2023	SPoT	Moderate	0	Low	12420	Low	72460					Full position add in following year to overcome (505 hours)
2	1.2	Gen 2 - housed in 20' container	Power generation unit 2 housed in 20' shipping container	2/6/2023	12/1/2023	SPoT	Moderate	0	Low	12420	Low	72460					Position add in following year to overcome (505 hours)
3	1.2	Gen 3 - housed in 20' container	Power generation unit 3 housed in 20' shipping container	In McMurdo	12/1/2023	SPoT	Moderate	0	Low	40000	Low	80000					Drill returns following year
4	1.2	Gen hoods Discharge Hoods	Generator air discharge hoods, sheet metal, loose - stored on berm at SPOTSA	In McMurdo	12/12/2023	SPoT	Moderate	0	Low	0	Low	0					
5	1.2	Firn Drill	Bermed in McM - will require McM fork or crane support.	In McMurdo	12/15/2023	SPoT	Moderate	0	Low	6210	Low	12420					Drill labor - 216 hours
6	1.2	Weight stack and crates	Bermed in McM - will require McM fork support. Drill head weight stack and remaining bermed crates at SPOTSA	In McMurdo	12/1/2025	SPoT	Moderate	0	Low	0	Low	0					
7	1.2	Fuel Tower	Bermed in McM - will require McM fork or crane support.	In McMurdo	12/5/2023	SPoT	Moderate	0	Low	6210	Low	12410					Additional driller hours
8	1.2	HPU 2	HPU 1 (University of Nebraska - Lincoln asset) - 40' container housing heating plant on ISO sled	In McMurdo	1/17/2024	SPoT	Moderate	0	Low	6210	Low	12420					It be used is delivered late assume 20% in drilling efficiency
9	1.2	Container Ski Stack (comprised of 5 sleds)	Five sets of aluminum skis for 20' containers - stacked. Aluminum skis for drill containers. Required onsite for local movement of Gens and PDM.	In McMurdo	1/1/2023	SPoT	Moderate	0	Low	0	Low	9200					Is with work around - 12 hours to recover
10	1.2	Generator Intake Hood	Light weight large volume sheet metal stacks for generator ventilation	In McMurdo	12/12/2023	SPoT	Moderate	0	Low	0	Low	0					
11	1.2	Generator Discharge Hoods	Light weight large volume sheet metal stacks for generator ventilation	In McMurdo	12/12/2023	SPoT	Moderate	0	Low	0	Low	0					
12	1.2	Drill Hose	Drill hose - 9 Spools - 348 cf / 3532 lbs each - Shipped from Italy	In McMurdo	12/15/2024	SPoT	Moderate	0	Low	3450	Low	25875					no longer possible.
13	1.2	Drill Hose	Drill hose - 3 Spools - 348 cf / 5001 lbs each - Shipped from PSL	In McMurdo	12/15/2024	SPoT	Moderate	0	Low	3450	Low	25875					no longer possible.
14	1.2	8' Refit Container	Priority rent materials including tools, flowmeter assemblies, motor drive installation kits, hardware, fittings, sensors, & consumables	In McMurdo	11/14/2023	SPoT	Moderate	0	Low	49680	Low	99360					work contingent on 8' containers 1296 hours lost if Container A arrived 12/1
15	1.2	20' Refit Container A	Refit materials incl. submersible pumps, hardware, filtration components, fall arrest	In McMurdo	12/1/2023	SPoT	Moderate	0	Low	49680	Low	99360					Large 8 people 12 days or

## Logistics Sensitivity Analysis:

- Impact of 48 hr, 1 week, 2 week, & 4 week, delays on schedule/cost for each cargo shipment considered
- Impact of 48 hr, 1 week, 2 week, & 4 week, delays on schedule/cost personnel delays considered



# LC-130 Load capability (NPX)

Charge Question L2

- Max Aircraft Cabin Load (ACL) – 22,600 lbs cargo, fuel, & pax (passengers)
- 463L Pallet positions – 6
  - 1-4 with max weight of 10,335 lbs
  - 5 - 8,500 lbs
  - 6 – 4,664 lbs (ramp pallet)
- 463L usable area:
  - 102" x 82" (Pallet size is 108"x88")
  - The max height 102" but 96" is preferred for ease of loading




Figure 2-2. C-130 Pallet Positions.

# Sensor Load Planning

Charge Question L2

## mDOMs on USAP airlift

CHC→ NPX

This assembly is done in CHC for C-17/C-130 transport

The single pallet is prepared at shipping location

**Assumptions:**  
Box size is 456x456x480 mm → ~18"x18"x19"  
Max air cargo is 102"x 84" x 102" (H)  
number of mDOMs/string is 57-60  
mDOM weight: 25 kg

64 mDOMs/one pallet (spares included)  
Penetrator hole side vs pallet side: TBD

All standard pallets 40"x48"  
or EUR2 (1000mmx1200mm),  
4-way  
ISPM-15: heat treated for export

10/15/21

Looking scaring?  
Just like in Gen1



Design Status and Notes

13

Sensor packaging designed to maximize 463L



## mDOM packaging proposed solution



Use a 20' **High Cube** Single Door container  
for commercial travel on vessel to CHC

### 20ft Container Load Planning for Standard Pallets

20ft Container width and length:

2350mmx5900mm


Standard pallet width and length :

1000mmx1200mm




20' DRY CONTAINER			HI-CUBE 20' DRY CONTAINER			units
Internal length	Internal width	Door opening width	Internal height	Door opening height	Internal height	
5.898	2.352	2.34	2.39	2.28	2.698	m
19.4	7.7	7.7	7.9	7.5	8.9	ft
232.8	92.4	92.4	94.8	90	106.8	in

Layout 1: 10 pcs of standard pallets fit in a 20ft container



Each pallet has H =162mm  
→ total height occupied is:  
 $2 * (480 * 2 + 162) = 2.24 \text{ m}$   
→ 34.5cm clearance to door **OK**

Layout 2: 10 pcs of standard pallets fit in a 20ft container



3 containers will carry 480 mDOMs

2 layers x8 mDOMs/pallet x10 pallets mDOMs = 160mDOMs x 28 kg/mDOM → 4480 kg  
20 pallets (only pallet weight) → 20x35 kg = 700 kg  
Total weight: 5180 kg **OK**


Sensors Packing & Shipping: Design Status and Notes

9

Container loading options analyzed




# SPOT Load Planning




USAP Photo Library

## SPOT1




60,000 lb/40' ISO Flatrack  
Arrives between 25Nov - 5Dec

## SPOT2



60,000 lb/40' ISO Flatrack  
Arrives between 25Dec – 1Jan

## SPOT3



60,000 lb/40' ISO Flatrack  
Arrives between 28Jan – 7Feb

# SPOT Load Planning - FY23 SPOT 1 - Southbound

Charge Question L2

+ Accelerometer Data Loggers

40' sled

Fuel Tower  
1,500 lb  
480 cu ft  
Priority 1

8' refit  
5,000 lbs  
459 cu ft  
Priority 1

Gen Hoods (Bermed)  
660 lbs / 199 cu ft  
Priority 2

Gen Hoods (Bermed)  
660 lbs / 199 cu ft  
Priority 2

Weight Stack Crate  
600 lbs / 160 cu ft  
Priority 2

7,760 lbs  
1,497 cu ft

Gen Intake Hoods  
1,760 lbs  
513 cu ft  
Priority 2

Gen Intake Hoods  
1,760 lbs  
513 cu ft  
Priority 2

Gen Intake Hoods  
1,760 lbs  
513 cu ft  
Priority 2

Gen Discharge Hoods  
2,420 lbs  
199 cu ft  
Priority 2

Gen Discharge Hoods  
2,420 lbs  
199 cu ft  
Priority 2

4,180 lbs  
1,937 cu ft

Container Skis  
4,255 lbs  
1,280 cu ft  
Priority 1

ARA Trailer  
5,400 lbs  
939 cu ft  
Priority 1

9,655 lbs  
2,219 cu ft

# DNF Load Planning

- DNF space limited – smaller crate are preferred
- Modeling of pieces in each shipment allows to optimize use of space
- Use of standard size crates allows for modularity




Collapsible bulk container

Independent Firn Drill - DNF Shipping Supplies					
Item/Description	Dimensions	Weight (lbs)	Crate Designation	Qty.	
Thermostats + Differential Pressure Guage	5.5 x 6.5 x 9"		5 IFD		1
Firn drill recepticals for load cell	3 x 6.5 x 9"		5 IFD		1
Honeywell load cell	3 x 8 x 9"		3 IFD		1
DNF readout meter	6 x 8 x9"		4 IFD		1
Grease tubes	2 x 2 x 9.5"		2 IFD		2
Appleton Disconnect	7.5 x 9.5 x 11.5"		10 IFD		2
Simpson black box interface (w/cable)	5 x 7 x 9"		8 IFD		1
Temperature readout black box	8.5 x 10.5 x 13"		25 IFD		1
Firn drill controller black box	13 x 20 x 27"		80 IFD		1

## Charge Question L2

IFD DNF 30" x 32" x 30"





# Response to Previous Reviews

## Charge Question L-1

ID	Recommendation	Responsible	Status	Estimated Date for	
LR7	Planning should identify the schedule float that exists between the earliest and latest dates when deliverables must be ready to enter the USAP logistics system. Add a float column with conditional formatting (red, yellow, green; based on number of days) in the cargo spreadsheet.	Vivian O'Dell / Marek Rogel/Ian McEwen/Delia Tosi	In progress	04/01/22	Float calculations are now included in the Cargo Master as Shipment Float & South Pole Float. Total time between Shipment and need by date at South Pole is calculated additionally.
LR8	Include recording accelerometer in sample packaging for first available South Pole Traverse to get a sense of the potential for shock and vibration damage during shipment using the traverse.	Terry Benson	In progress	10/01/22	Develed plans to include data loggers on 2 traverses (SPOT1 & SPOT2). Package shipments are in the FY23 cargo plan. Research into commercially available accelerometer loggers is underway.
LR12	The Excel spreadsheet that was provided as an output from Smartsheet showed that generic resources are applied for tasks occurring in the same time period. EN and TE are the two most common resource types. With multiple activities occurring during the same time frame that use EN and TE resources it is not possible to determine if the planned staffing is over or under allocated. This can be solved by creating unique resource names (SHFT1_ENG, SHFT1_DRL, SHFT1_HOS, SHFT2_ENG, SHFT2_DRL, etc.). This may provide for a better analysis of the resource loading and population planning.	Ian McEwen, Jim Lowe, Terry Benson, Dar Gibson	In progress	04/01/22	Resource tags have been expanded to allow for better visibility and analysis. Electrical Engineer (EN-EE), Mechancial Engineer (EN-ME), and Safety Engineer (EN-S) are now sorted in Smartsheet hours reports.
NSFLR4	Provide better visualization such as float associated with tasks and cargo	Jim Lowe, Ian McEwen, Delia Tosi	In progress	03/10/22	Float calculations are now included in the Cargo Master as Shipment Float & South Pole Float. Total time between Shipment and need by date at South Pole is calculated additionally.
NSFLR6	Refine quality control / assurance processes for packing/shipping	Ian McEwen, Delia Tosi, Mike Zernick	In progress	04/01/20	Quality assurance process for packing and shipping are being updated and incorporated in the logistics plans.


# Conclusions

- All logistics capacities are adequate to support ICU's three season plan
- Comprehensive outyear logistics "look ahead" has provided the opportunity to shift from logistics driven to task/risk mitigation driven schedule
  - Almost all shipments required for FS1 (FY24) tasking arrive the season prior in the current plan
  - JIT shipments are comprised almost exclusively of environmentally sensitive components that cannot be overwintered at the South Pole.
- In collaboration with NSF/ASC ICU recently developed logistics management tools and IMS greatly improve visibility, traceability and stakeholder communication/coordination


# Backup Slides

# Cargo by Weight/Volume





ICECUBE UPGRADE CARGO BY WEIGHT



ICECUBE UPGRADE CARGO BY VOLUME



# Cargo Point of Origin & Estimation Method





# Float Tables

Item description	Special Handling?	SHIPMENT FLOAT: Time between completion and ship-by-date to USAP	FLOAT AT NPX (delivery to required) [days]	Total Time Between Ship-By-Date and Latest Arrival Date at NPX [days]
ARA Drill System Components - Crate #1	DNF	30	16	412
Computing/controls components Shipment #1	DNF	14	0	396
Computing/controls components Shipment #2	DNF	31	0	106
Computing/controls components Shipment #3	DNF	31	0	106
20' Refit Container C: Bull Wheel, Spare Combo & Drill Cables, Hose Heating System Components, ARA Drill System Components Crate #2	-	31	418	830
Driller resupply/refit components - 8' Container FS2	-	31	0	106
Drill refit components FS2	DNF	31	0	106
Driller resupply/refit components - 8' Container FS3	-	31	0	106
Drill refit components FS3	DNF	31	0	106
Drill Heads - X	DNF	409	648	1127
Drill Heads - Y	DNF	409	648	1127
Drill Heads - R	DNF	409	648	1127
Load member cable reel [placeholder, may not be required]	-	136	151	595
Accelerometer Loggers SPoT 1	-	62	0	91
Accelerometer Loggers SPoT 2	-	62	0	122
ICL power and timing electronics	DNF	462	1	122
ICL patch cables and patch panels	DNDF [TBD]	624	1	122
DOM Handling Facility (DHF)	-	50	368	780
Installation Hardware 87-93	-	97	321	765
Installation Weights 87-93	-	110	321	765
Misc. Science Equipment - FS2 (FY25)	DNF	50	1	122
Misc. Science Equipment - FS3 (FY26)	DNF	25	16	122
Calibration/Special Devices 87-88	DNDF [-40C]	2	13	149
Special Devices 87-88	DNDF [-40C]	2	13	149
Special Devices 89-93	DNDF [-40C]	61	15	131
Calibration/Special Devices 89-93	DNDF [-40C]	61	15	131
Dust logging device	DNF	61	15	131

# Float Tables

Item description	Special Handling?	SHIPMENT FLOAT: Time between completion and ship-by-date to USAP	FLOAT AT NPX (delivery to required) [days]	Total Time Between Ship-By-Date and Latest Arrival Date at NPX [days]
Dust logging device	DNF	61	15	131
Dust logging device	DNF	61	15	131
Dust logging device	DNF	61	15	131
Logging winch	0	61	15	131
Logging winch control box	DNF	61	15	131
Surface Junction Boxes	-	2	380	792
Surface Cable Assemblies	DNDF [-55C]	106	14	792
Breakout cables for strings 87-88	DNDF[-40C](*)	477	298	421
Breakout cables for strings 89-93	DNDF[-40C](*)	379	15	421
Main (downhole) load members 87-93 [placeholder, may not be required]	DNDF[-40C](*)	563	1	413
Main (downhole) cables 87-93	DNDF[-40C](*)	31	1	779
String Sensors 89-93 (mDOMs MSU)	DNDF [-40C]	686	15	131
String Sensors 89-93 (mDOMs MSU)	DNDF [-40C]	686	15	131
DM-Ice	DNDF [-40C]	426	20	126
String Sensors 87-88 (mDOMs DESY)	DNDF [-40C]	440	13	149
String Sensors 87-88 (mDOMs DESY)	DNDF [-40C]	440	13	149
Special Devices 87-88 (Europe)	DNDF [-40C]	578	13	149
Calibration Devices 87-88 (Europe)	DNDF [-40C]	792	13	149
FieldHub electronics	DNF	304	1	108
String Sensors 89-93 (mDOMs DESY)	DNDF [-40C]	721	15	131
Special Devices 89-93 (Europe)	DNDF [-40C]	578	15	131
Calibration Devices 89-93 (Europe)	DNDF [-40C]	1157	15	131
String Sensors 87 & 88 (D-Eggs-	DNDF [-40C]	736	13	149
String Sensors 87 & 88 (D-Eggs-	DNDF [-40C]	736	13	149
String Sensors 87 & 88 (D-Eggs-12x)	DNDF [-40C]	736	13	149
String Sensors 87 & 88 (D-Eggs-12x)	DNDF [-40C]	736	13	149
String Sensors 89-93 (D-Eggs-8x)	DNDF [-40C]	812	15	131
String Sensors 89-93 (D-Eggs-12x)	DNDF [-40C]	812	15	131

# Overview of Intercontinental Cargo Movement

Container Allocation estimated by ICU – needs review by ASC SMEs

Intercontinental leg	volume [cu ft]	weight [lbs]	Vessel Container Allocation 40F	Vessel Container Allocation 40D	Vessel Container Allocation 20D	Vessel Container Allocation 20F	TEU Count	C-17 Pallet Allocation
In McMurdo	20,513	205,787	0.00	0.00	0.00	0.00	0.00	0.00
At South Pole	733	12,241	0.00	0.00	0.00	0.00	0.00	0.00
FY23 Vessel	5,470	73,632	0.00	0.00	5.75	0.50	6.25	0.75
FY23 ComSur	2	10	0.00	0.00	0.00	0.00	0.00	0.02
FY24 Vessel	4,704	121,302	0.00	0.00	5.00	0.25	5.25	0.00
FY24 ComSur	128	3,000	0.00	0.00	0.00	0.00	0.00	0.50
FY25 Vessel	1,022	12,362	0.00	0.25	3.00	0.00	3.25	0.00
FY25 ComSur	2,953	37,553	0.00	0.00	0.00	0.00	0.00	8.75
FY26 Vessel	0	0	0.00	0.00	0.00	0.00	0.00	0.00
FY26 ComSur	4,958	62,549	0.00	0.00	0.00	0.00	0.00	16.56
Total	40,483	528,436	0.00	0.25	13.75	0.75	14.75	26.58

# Overview of Intracontinental Cargo Movement

463L pallets & sleds allocation estimated by ICU – needs ASC review

Intracontinental leg	volume [cu ft]	weight [lbs]	# SPOT Sleds	# 263 Pallets
At South Pole	733	12,241	0.00	0.00
FY23 LC-130	0	0	0.00	0.00
FY23 SPOT 1	5,654	21,601	3.00	
FY23 SPOT 2	7,989	109,405	3.00	
FY23 SPOT 3	2,720	28,000	1.00	
FY24 LC-130	576	10,380	0.00	2.15
FY24 SPOT 1	4,119	56,900	2.00	
FY24 SPOT 2	0	0	0.00	
FY24 SPOT 3	0	0	0.00	
FY25 LC-130	3,145	39,553	0.00	9.25
FY25 SPOT 1	5,055	56,143	2.90	
FY25 SPOT 2	1,120	16,302	0.45	
FY25 SPOT 3	0	0	0.00	
FY26 LC-130	5,438	67,549	0.00	17.56
FY26 SPOT 1	3,934	110,362	2.50	
FY26 SPOT 2	0	0	0.00	
FY26 SPOT 3	0	0	0.00	
Total	40,483	528,436	14.85	28.96




# ICU Overland Ground Rules/Assumptions

- Rough arrival dates:
  - SPOT 1: 12/1
  - SPOT 2: 1/1
  - SPOT 3: 2/1(actual arrival may be 7-10 days beyond planned date of arrival)
- 3 40' sleds each traverse w/ 180k lbs available capacity for IceCube Upgrade cargo
- Preference for load distribution:
  - Lighter loads on both SPoT1/ SPoT3
  - SPOT 2 heavy hauler
- Offloads requiring a crane should be consolidated and ship on SPOT 2
  - Crane support needs to be called out in the ICU schedule and coordinated with the USAP contractor
- Sensitive cargo and hazardous materials are not suitable for overland transport



# Overland Capacity Analysis - FY23 SPOT 1 South


+ Accelerometer Data Loggers (5 lbs, 1 cu ft)



Total FY23 SPOT 1 weight: 21,601 lbs / volume: 5,654 cu ft

# Overland Capacity Analysis - FY23 SPOT 2 South

+ Accelerometer Data Loggers (~5 lbs, 1 cu ft)




# Overland Capacity Analysis - FY23 SPOT 3 South



0 lbs  
0 cu ft




0 lbs  
0 cu ft



28,000 lbs  
2,720 cu ft

# Overland Capacity Analysis - FY24 SPOT 1 South



# Overland Capacity Analysis - FY24 SPOT 2 South



Total FY24 SPOT 2: 0 lbs




# Overland Capacity Analysis - FY24 SPOT 3 South



Total FY24 SPoT 3: 0 lbs

# Overland Capacity Analysis - FY25 SPOT 1 South



Total FY25 SPOT 1: 56,143 lbs / volume: 5,055 cu ft


# Overland Capacity Analysis - FY25 SPOT 2 South



0 lbs



0 lbs  
0 cu ft



Load Member  
Cable Reel (?)  
3,800 lbs  
140 cu ft  
Priority 1

Installation Hardware  
7,000 lbs  
896 cu ft  
Priority 2

Installation Weights  
5,502 lbs  
84 cu ft  
Priority 2


16,302 lbs  
1,120 cu ft

Total FY25 SPOT 2: 16,302 lbs / volume: 1,120 cu ft


# Overland Capacity Analysis - FY25 SPOT 3 South



0 lbs  
0 cu ft




0 lbs  
0 cu ft



0 lbs  
0 cu ft


# Overland Capacity Analysis - FY26 SPOT 1 South



75,000 lbs  
2560 cu ft



30,000 lbs  
1024 cu ft



5,362 lbs  
350 cu ft



# Overland Capacity Analysis - FY26 SPOT 2 South



0 lbs  
0 cu ft



0 lbs  
0 cu ft



0 lbs  
0 cu ft

# Overland Capacity Analysis - FY26 SPOT 3 South



0 lbs  
0 cu ft




0 lbs  
0 cu ft



0 lbs  
0 cu ft

# Overland Capacity Analysis - FY26 SPOT 3 North - Retrograde



Total FY26 SPOT 3 North: 46,791 lbs / volume: 5,055 cu ft

# Fuel Transport Assumptions

- No overland fuel hauling capacity for ICU
- LC-130 McMurdo→NPX Available Cargo Load : 22600 lbs, max of 5+1 463L pallets
- LC-130 Tanker average capacity: 3000 gallons

# Fuel Transport Proposed Schedule

All fuel requested can be flown into NPX in time

Fiscal Year	Intracontinental leg	Needed Fuel [Gallons]	# 263 Pallets (ROUND UP)	Cargo Weight including Pallets and TDE [lbs]	Available LC Flights	LC Cargo	LC Tanker (use conservative 3000 gallon/flight)	Fuel delivered by LC -130 for ICU [Gallons]
FY23	FY23 LC-Tanker	0	0	0	2	0.0	2.0	6,000
FY24	FY24 LC-Tanker	3,643	3	11,445	19	0.6	18.4	55,200
FY25	FY25 LC-Tanker	20,551	10	43,103	10	2.0	8.0	24,000
FY26	FY26 LC-Tanker	71,167	18	73,939	7	3.6	3.4	10,161
<b>Total</b>	<b>Total</b>	<b>95,361</b>	<b>31</b>	<b>128,487</b>	<b>38</b>	<b>6</b>	<b>32</b>	<b>95,361</b>





# Fuel Contingency

## IceCube Upgrade Fuel Contingency

Units = Gallons  
(A) = Actual



- Contingency is added into each major component of the fuel budget
  - Deep drilling: 20%
  - Firn drilling: 20% on fuel per hole, + 4 extra firn holes = 73% contingency
  - Base: Has many subcomponents estimated from engineering judgement. For purposes here, we will assume 0% contingency.
  - Winter heating: 20%
- We can back out an overall contingency:

	No Contingency	Contingency	With Contingency
Deep Drilling	44653	8930 (20%)	53583
Firn Drilling	2250	1650 (73%)	3900
Base	34823	0 (0%)	34823
Winter Heating	3588	717 (20%)	4305
<b>Total</b>	<b>85314</b>	<b>11298 (13%)</b>	<b>96612</b>

- And then distribute across each field season, for fuel left to go:

	Field Season 1	Field Season 2	Field Season 3
No Contingency	3191	18178	62694
Contingency	452	2373	8473
<b>Total</b>	<b>3643</b>	<b>20551</b>	<b>71167</b>

Total contingency

95361 gal to go



10/14/2021

IceCube Upgrade Fuel - T. Benson

