

# IceCube Upgrade Project Status



*Farshid Feyzi - Project Manager*  
*30 September, 2020*



# Outline

- Progress since last meeting
- Present status and focus
- Project year 3 plan (starts tomorrow)
- Impact of COVID-19 pandemic
- Summary

# Upgrade Scope Fixed:



## Upgrade Objectives remain the same:


1. Neutrino Properties
2. Recalibration and Reanalysis of IceCube Data
3. IceCube-Gen2 Research and Development

# Technical Progress

- Progress since last report continues to be excellent despite the pandemic
- Production and testing of optical modules started
- Development and testing of calibration and special devices is mostly on track
- Drill assessment done in 2019-2020 season, better than expected
- [Project year 2 annual report](#) contains the highlights and status of project level 1 and 2 milestones

# Surface Plan

- Surface and cable plans have been fixed
- Two pits will house 7 surface junction boxes
- Cables will enter IceCube Lab through one tower, path in tower and cable way verified
- Ground penetrating radar survey done, results under study



# From Chiba University



*Cleanroom used in assembly and integration of D-Egg at the **Nippon Marine Enterprises (NME)** facility in Yokohama, Japan where 50 D-Egg modules were completed.*

# From Chiba University



*Freezer partially loaded with D-Eggs in their test structures*



*D-Egg module in its FAT test stand*




*D-Egg module holders, for the D-Egg FAT, being assembled*

# From the South Pole 2019-2020 Season



*Testing the high pressure pumps*



*Installing crescent on main drill tower*




*Inspecting heated interconnecting hoses*


# Project Office Update



- Ian McEwen, former Operations Manager at SP Station since 2014, joined us in July
- He will lead drilling and installation, including logistics
- His experiences will be a great asset at this time



# Pre-pandemic Schedule




# Technical Status and Focus

- Project year 2 progress is behind schedule due to the pandemic
- [A plan for project year three](#) as a stand-alone plan has been developed to continue the work and try to catch up:
  - Continue production and testing of D-Eggs and start mDOMs
  - Procure main and surface cables, penetrators
  - Advance drill repairs and control system
  - Move cargo southward – to McMurdo Station and to South Pole
- This plan assumes a compressed 7 final season in project year 5
  - Drill testing and commissioning, plus drilling and installation are done in one season
- Compressed 7 plan also combines 2020-21 season work with 2021-22 season
- Other plan under consideration is 2+5 in which drill testing and commissioning plus drilling and installation of 2 holes are done in year 5 and remaining 5 holes are drilled and installed in year 6

# Present Status with Collaborating Institutions

- Work at all collaborating institutions continues based on commitments
- D-Egg production beginning in October - a few months later than plan
- mDOM design and production on track with some delays
  - All PMTs for mDOMs on contract through KIT
- Main and surface cable procurement and penetrator cable assemblies proceeding per plan with some delay
- Calibration and special device development and production making good progress at collaborating institutions
  - Cameras produced at SKKU are being added to modules now

# From DESY




*mDOM mainboard CAD layout  
(actual pictures within a month)*

# From KIT in Karlsruhe

*All PMTs for mDOMs have been ordered*




# From WWU Münster



*mDOM in the midst of gel pour (partially filled):*



# From Physical Sciences Laboratory



*Offloading old drill cable from the main drill cable reel*



*Testing a drillhead – all three are done*



*IVG surface hose just after arrival at PSL Main hose has been delivered to Port Hueneme in California for loading on USAP resupply vessel*



# Present Status with NSF Project

- Annual report for project year 2 (Oct 2019 – Sep 2020) was completed and submitted
- This allowed for release of project year 3 funding
- At the close of project year 2, expenditures will be on target with budget
- But project year 3 estimate for a compressed7 plan may exceed budget – this is being worked now
- Contingency use is not currently allowed for cost increase due to pandemic
- Cost impact of pandemic on NSF project is being tracked in the earned value management system (EVMS) for possible recovery
- Next project review tentatively scheduled in February 2021

# COVID-19 Impact and Future Plans

- Field season for 2020-21 was cancelled – drill repair work at SP is postponed
- Collaborating institutions have been able to continue work and to provide back up for others, this has been absolutely essential
- Drill hot test and firm drilling in 2021-2022 may also be delayed
- Effects of pandemic on shipping are evolving - no cargo or fuel delivery by air this year from McM to SP, all going by overland traverse
- Roughly 50% of cargo staged in McM may ship to SP during the 2020-21 season, remainder will ship in 2021-22 season
- Drill hose scheduled to ship on USAP re-supply vessel, will remain at McM and in containers for shipment to SP in 2021-22 season
- Fuel delivery to SP for season 5 drilling may not be sufficient – this may force us to delay one year

# COVID-19 Cost Impact on NSF Project

## Delayed Work

Period	Cost Impact (schedule variance per period)	Cumulative Cost Impact (cumulative schedule variance)
April 2020	-\$106,284	-\$106,284
May 2020	-\$183,087	-\$289,371
June 2020	-\$340,526	-\$629,897
July 2020	-\$128,810	-\$758,707
August 2020	-\$442,869	-\$1,201,576

## Direct Cost

WBS	Cost Incurred	Justification	Notes
1.1.4.1.1	\$15,280	Oscilloscope for remote technical work	Need for the oscilloscope to enable remote, in-home work on mainboard integration.
1.2.1	\$16,000	Dynamometer for drill testing	Due to delay in access to equipment at the South Pole, this system is needed for testing control system synchronization
Total	\$31,280		

# Summary

- Progress continues to be great, despite the pandemic
- Strong international collaboration has made this possible, institutes remain very active and provide back up
- Additional costs of delay are being estimated in two ways:
  - Independently in yearly detail plans
  - As variances against original plan
- Doing all possible to expedite work to relieve pressure on future years and stay as close to schedule as possible
- Impact on project schedule unknown at this time, one year delay is likely if ramp up in PY3 not possible or due to fuel delay

Thank you for your  
attention!

# Backup

# Funding Profile in Cooperative Agreement

FYI (NSF Appropriation year)	Baseline	Contingency	Total	PY
FY18	\$4,066,527	\$664,979	\$4,731,506	1
FY19	\$5,130,419	\$575,002	\$5,705,421	2
FY20	\$3,641,504	\$362,229	\$4,003,733	3
FY21	\$3,604,047	\$464,748	\$4,068,795	4
FY22	\$3,685,016	\$788,853	\$4,473,869	5
Total	\$20,127,513	\$2,855,811	\$22,983,324	

**FUNDED**




Performance  
Measurement Baseline

# Contributions in Kind

WBS	YEAR1	YEAR2	YEAR3	YEAR4	YEAR5	TOTAL
	Total (\$)	Total (\$)	Total (\$)	Total (\$)	Total (\$)	GRAND TOTAL
<b>1.1 PROJECT MANAGEMENT</b>	0	0	0	0	0	0
<b>1.2. The ICECUBE UPGRADE DRILL</b>	0	0	0	0	0	0
<b>1.3 DEEP ICE SENSOR MODULES</b>	\$2,990,308	\$2,942,536	\$3,478,825	\$713,016	\$690,038	\$10,814,723
<b>1.4 CPT DISTRIBUTION SYSTEM</b>	\$621,185	\$679,573	\$605,485	\$97,394	\$66,229	\$2,069,866
<b>1.5 CHARACTERIZATION AND CALIBRATION SYSTEM</b>	\$187,130	\$340,870	\$344,690	\$198,584	\$202,557	\$1,273,831
<b>1.6 M&amp;O DATA SYSTEMS INTEGRATION</b>	0	0	0	0	0	0
<b>Total Non-NSF</b>	<b>\$3,798,623</b>	<b>\$3,962,979</b>	<b>\$4,429,000</b>	<b>\$1,008,994</b>	<b>\$958,824</b>	<b>\$14,158,420</b>

## REV2 TOTAL COST ESTIMATE (2018) BREAKDOWN BY L2



# Drill - Schematic

## ENHANCED HOT WATER DRILL – IceCube Upgrade

PSL v20190301

### SYSTEM SCHEMATIC


Intent: Drill 7 IceCube-magnitude holes in one season to support installation of the IceCube Upgrade

Capacities: 4.6 MW thermal delivered to drill nozzle; 250 kW system electrical load

Run two gensets at a time, each at 125 kW, third genset is online backup

Makeup water obtained from stationary Rodwell, supported by ARA Hot Water Drill (pump, heat, hose reel – RWS no longer available)

T. Hutchings



# Configuration

